

Name of Road: Timmuhani To Dengra Rai ke
Ghar Tak

Schedule XLV-Form No. 134

MMHSY(SC)

MBNO-794

Executive Engineer
Rural Works Department
Works Div. Marhaura

DIVISION

Mashrak

SUB-DIVISION

MEASUREMENT BOOK

J Aminto Infortech Pvt Ltd

4th on A/C Bill

Receipt 27

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road from Pinmuhani To Dengra Rai ke ghaz tar (mmgsy-sc)					
Name of Agency:- Jaiminto Infotech Pvt. Ltd.					
Agreement No:- 11/mmgsy-sc/SBD/2020-21					
Date of start:- 25/09/2020					
Date of Comp:- 24/09/2021					
Actual Date of Comp:- 29/04/2022					
Measurement :- NIL					
Date of Prhy:- 20/05/2023					

ABSTRACT OF COST

- 1) P/V & fining work of B.M
Qty = 1.30 km (vide TMB, Pg-22)
@ 8181.90 Rs/km — Rs 10,636 = 0
- 2) Clearing & Grubbing
Qty = 0.26 Hect (vide TMB, Pg-22)
@ 51133.76 Rs/Hect — Rs 13,295 = 0
- 3) Box Cutting excavation
Qty = 51.00 m³ (vide TMB, Pg-22)
@ 126.24 Rs/m³ — Rs 6438 = 0
- 4) P/V G.S.B Cr. 1
Qty = 714.99 m³ (vide TMB Pg-22)
@ 3666.58 Rs/m³ — Rs 26,21,568 = 0
- 5) P/V & Spreading WBM Gr. 3
Qty = 369.285 m³ (vide TMB


Continuation Pg-23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) P/V & Primer Coat (SS-1)					
$Qty = 3408.75 m^2$ (vide TMB, Pg-23)					
@ 45.34 Rs/m ² —————					Rs 1,54,553 = 00
7) Provisionary Tack Coat (RS-1)					
$Qty = 3408.75 m^2$ (vide TMB, Pg-23)					
@ 15.60 Rs/m ² —————					Rs 53,177 = 00
8) P/V & Construction mass 4th 3.20mm					
$Qty = 3408.75 m^2$ (vide TMB, Pg-23)					
@ 251.23 Rs/m ² —————					Rs 8,56,380 = 00
9) Construction of embankment					
Compact Concrete Pavement -					
$Qty = 242.40 m^3$ (vide TMB, Pg-23)					
@ 7996.81 Rs/m ³ —————					Rs 19,38,427 = 00
10) Cont. of sub-grade & section					
$Qty = 1728.87 m^3$ (vide TMB, Pg-23)					
@ 210.88 Rs/m ³ —————					Rs 3,63,530 = 00
11) Cont. of sub-grade & —					
$Qty = 112.50 m^3$ (vide TMB Pg-23)					
@ 210.88 Rs/m ³ —————					Rs 24,778 = 00
12) Cont. of embankment with					
$Qty = 327.74 m^3$ (vide TMB Pg-23)					
@ 184.30 Rs/m ³ —————					Rs 60,402 = 00
13) P/V & Laying Rcc Pipe 600					
300mm —————					
$Qty = 12.00 m$ (vide TMB, Pg-23)					
@ 837.14 Rs/m —————					Rs 10046 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) P/v Acc Boundary Pillars					
$Qty = 10.0$ nos (vide TMB, Pg-24)					
@ 515.00 Rs/no					Rs 5150 = 00
15) (i) Kilometre Post -					
$Qty = 3.0$ nos (vide TMB, Pg-24)					
@ 2319.32 Rs/no					Rs 6958 = 00
(ii) 200mm Stone -					
$Qty = 5.00$ nos (vide TMB, Pg-24)					
@ 641.84 Rs/no					Rs 3209 = 00
16) (i) 600mm Reg. W/L Triangle					
$Qty = 2.0$ nos (vide TMB, Pg-24)					
@ 3582.12 Rs/no					Rs 7164 = 00
(ii) 600mm Circular					
$Qty = 2.0$ nos (vide TMB, Pg-24)					
@ 4740.23 Rs/no					Rs 9480 = 00
(iii) 600mm x 450mm Rectangular					
$Qty = 1.0$ nos (vide TMB, Pg-24)					
@ 4643.72 Rs/no					Rs 4644 = 00
17) P/v & fixing Direction & Place Boundary					
$Qty = 5.0$ nos (vide TMB, Pg-24)					
@ 10457.81 Rs/no					Rs 52,289 = 00
18) Road Marking with hot					
$Qty = 280.0$ m ² (vide TMB, Pg-24)					
@ 735.44 Rs/m ²					Rs 1,91,214 = 00
19) P/v & fixing 'Logo' of Project					
$Qty = 1.0$ nos (vide TMB, Pg-24)					
@ 9454.65 Rs/no					Rs 9455 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20) P/V & firing maint. Bond					
$Q_{dy} = 1.0$ NO (vide TMB, Pg-25)					
@ 9454.65 RS/NO					RS 9455 = 0
21) P/V & firing citizen Bond					
$Q_{dy} = 1.0$ NO (vide TMB, Pg-25)					
@ 9454.65 RS/NO					RS 9455 = 0
22) Cont. of Embankment with					
$Q_{dy} = 230.68$ MB (vide TMB, Pg-25)					
@ 88.36 RS/mb					RS 2704 = 0
					22
Total = 80,62,286 = 0					
Add GST @ 12% (A) = 9,67,474 = 0					
Add L.C @ 1% (A) = 80,623 = 0					
Total = 91,10,383 = 0					
Less 10% As per Agreement = 9,11,038 = 30					
Total = 81,99,345 = 0					
Less Previous Remount = 71,17,032 = 0					
Total = 10,82,313 = 0					
					
20/05/23					
J.E.					