

MMGSY (GENI)

Schedule XLV-Form No. 134
PMGSY Path Musthosi Moalaha do Moalaha

4344141

DIVISION

2921011

SUB-DIVISION

Amuldev Kumar Yadav

MB.No-384

2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापी पुस्त में मन्वीत कृषा
मुद्रित कुल पन्ने ०१ है। १०००० अंकित है जो लक्ष्यक
वर्गमन्त्र, ग्रामीण कार्य विभाग, कार्य समंडल सुदीन
के नाम है निम्न किया जाता है।

[Signature]
04.05.23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
[Signature]
04.05.2023

Sch. XLV—Form No. 134

फुलपरास DIVISION
सुदीन SUB-DIVISION

Measurement Book

No. 384
2023-24

Name of Officer

[Signature]
04.05.23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

Date of first entry 04.05.2023

Date of last entry 04.05.2023

Est on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road name - PPGSY Path mushari					
moglaha to moglaha					
Agency - Agrider Kumar Tadar					
Harisaha Rustampur, Belhi					
Agreement no - 09 SBD / 2023-24					
Date of start - 4/5/2023					
Date of complete - 3/2/2024					

1) Providing & fixing of working					
benchmark pillars 2 no post					
$8 \times 0.629 \text{ K.m} = 5.032$					$= 5 \text{ no.}$
2) Clearing and grubbing Rd					
land including approach with					
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
$2 \times 29 \text{ m} \times 1.75 \text{ m} =$					101.5 m^2
					2201.5 m^2
					0.22015 Hec
					0.22 Hect
3) Construction of embankment					
with material obtained borrow					
$2 \times 10 \times 30 \text{ m} \times 1.25 \text{ m} \times 0.45 \text{ m} =$					337.5
$2 \times 10 \times 30 \text{ m} \times 1.25 \text{ m} \times 0.45 \text{ m} =$					337.5
					675 m^3

Continuation

Abstract of cost

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing & fixing of work					
Qty vide T.M.B Pg. 4					
5 nos @ Rs 2716.51					13583
2) Clearing and grubbing					
Qty vide T.M.B Pg. 4					
0.22 Hect @ Rs 59726.13					13140
3) Construction of embankment					
Qty vide T.M.B Pg. 4					
135 m ³ @ Rs 248.15					33514
Qty vide T.M.B Pg. 4					
540 m ³ @ Rs 177.85					96039
4) Earthwork in excavation					
Qty vide T.M.B Pg. 4					
59.59 m ³ @ Rs 336.86					20073
5) Providing M/S as levelling					
Qty vide T.M.B Pg. 4					
9.189 m ² @ Rs 7522.14					69121
6) Plain cement concrete					
Qty vide T.M.B Pg. 4					
58.44 m ³ @ Rs 8504					496974
7) Providing and laying					
Qty vide T.M.B Pg. 4					
15 m @ Rs 7225.81					108387
8) Excavation for roadway					
Qty vide T.M.B Pg. 4					
73 m ³ @ Rs 99.69					7277

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9) Construction of G.S.B. p.m.					
301.22 Qty vide T.M.B Pg-5					
9.9 m ³ Qty vide T.M.B Pg-7					
311.82 m ³ @ Rs 4189.93					1306804
10) Providing laying spread					
Qty vide T.M.B Pg-7					
135.899 m ³ @ Rs 5230.19					710778
11) Construction of G.S.B. p.m.					
Qty vide T.M.B Pg-8					
22.67 m ³ @ Rs 4189.93					94986
12) Providing laying spread					
Qty vide T.M.B Pg-8					
42.581 m ³ @ Rs 5230.19					222707
13) Construction of plain concrete					
Qty vide T.M.B Pg-8					
90.84 m ³ @ Rs 9012.11					818660
					4011743
Add G.S.T 12%					481409
Add L.C 1%					40117
Add S.F 10%					20047
					4553316
Less 14.02% below as per agg					638375
					3914941
Minus for previous bill payable					2082717
					Total 1832224

Shankar
9/6/2023
AE

Continuation

Arvind Shukla
9/6/2023
IE