

10/01/91 01/01/00 → 37141 95441 909 275-27
12-14/14554-~~SE~~ (6^{en}) 9091 10/01/01 07/12

Shedule XLV Form No. 134.

01/14/94 N-242041 → 3854/2021-2022


01/24/94 37141 95441 909 275-27
SUB-DIVISION

01/24/94 37141 95441 909 275-27
SUB-DIVISION

Measurement Book

Part 1 no. 1000000 for 100

प्रमाणित किया जाता है कि इस मापपुस्त
पंजी में मशीन द्वारा मुद्रित (100) सौ पृष्ठ
हैं, जो सहायक अभियंता, ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल...व.ड.एस......के नाम
से निर्गत किया जाता है।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, आरा

मिना ड
28/12/2021

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:-	Construction of MMGSY road				
	from Ara Barhara Main road				
	To TO Turki.				
Agency:-	Pratap Developers Pvt Ltd -				
	Pratap Palace K.G. Road -				
	Nawada Ara Bhojpur -				
Agreement:-	26/ MMGSY/GEN) SBD/				
	2021 - 22.				
Date of Start:-	13.09.2021.				
Date of Completion:-	12.09.2022.				
Date of Entry:-	30/15/2023				

- i 96 start of cast:-

01/	Setting out pillars				
	Providing and fixing of marking				
	Bench marks or Reference				
	pillars.				
(A)	Bench marks pillars -				
	Qty	vide TMB P-	21.		
	Qty	2.00 Nos @	4018.54 each		
			⇒	8037.00	
(B)	Reference pillars -				
	Qty	vide TMB P-	21.		
	Qty	4.00 Nos @	1828.68		
			⇒	7315.00	
Total Amount (Rs)					15,352.00/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
02/2) clearing and grubbing road.					
land by manual means.					
alg vide TMB P-(22)					
alg 0.653 Ha @			52966.72/14 =	34587.00	
3/5) Constructing of embankment					
with material obtained					
from borrow pits.					
(i) lead up to 100m -					
alg vide TMB P-22					
alg 286.89 m ³ @ 143.05/m ³				41040.00	
(ii) lead up to 1000m -					
alg 669.41 m ³ @ 190.04/m ³					
				⇒	127215.00
04/23) CD work (HP-cumult)					
04/23) E/Work in excavation for					
foundation of structure -					
alg vide TMB P-(22)					
alg 58.50 m ³ @ 279.09/m ³				16326.00/-	
05/24) Providing MIS P.C.C as					
levelling course in foundation					
alg vide TMB P-22					
alg 8.692 m ³ @ 5202.04/m ³				45216.00	
06/25) plain reinforcement					
cement concrete					
alg vide TMB P-22					
alg 53.75 m ³ @ 6066.91/m ³				326096.00	
Sub total Amt (Rs)					
Continuation					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/27) Providing and laying NPB R.C. Culvert pipe 600mm dia. alg vide TMB-P-(23)					
alg 20.00mt @ 963.09/m =					19,262.00/-
8/7) construction of subgrade and earthen shoulder with material obtained from borrow pits - alg vide TMB-P-(23)					
alg 858.05m ³ @ 2792.33/m ³ =					2,395,959.00
alg 2080.93m ³ @ 191.72/m ³ =					398,956.00
09/8) construction of GSB -					⇒ 398,956.00
by providing well graded material spread in uniform layers. alg vide TMB-P-(23)					
alg 858.05m ³ @ 2792.33/m ³					⇒ 2,395,959.00
WBM-GR TIL.					
10/09) providing layer spreading and compaction with WBM GR TIL. alg vide TMB-P-(23)					
alg 297.07m ³ @ 4089.23/m ³ =					12,14,788.00/-
11/10) providing and applying primer coat with Bitumen emulsion - (SS)					
on prepared surface.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
alg vide TMB P-(24)					
alg 3960.93 m ² @ 41.38/m ³					163,903.00
12/11) Providing and applying:					
1/2" (cat) with bitum					
emulsion (RS1)					
alg vide TMB P-(24)					
alg 3960.93 m ² @ 14.11/m ³					
					⇒ 55,889.00/-
13/12) MSS. carpeting					
Providing laying and					
rolling & close					
graded - premix					
bitum surfacing					
alg vide TMB P-(24)					
alg 3960.93 m ² @ 202.59/m ²					
					⇒ 802,445.00
Subtotal Amount (Rs)					565,7034.00
(a) Add @ 12% GST (Rs)				(+)	67,8844.00
(b) Add @ 3% L.C.S. (Rs)				(+)	56,570.00
(c) Add S.F					84,302.00
G.Total Amount (Rs)					647,6750.00
Less @ 20.00% below as per				(-)	129,5350.00
Contract -					
Net Amt (Rs)					518,1400.00
Less 1st and 2nd (All amount bill) (Rs)					27,764.50.00
					27,764.50.00
Net Payable Amt (Rs)					24,04,950.00
30/05/23					
30/05/23					
AE					

Continuation