

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road & C.D. work for NH104 to (Ranipatti) to Raghu Nathpur under MHGSy (Gen).					
Agency - Sri Arbind Thakur					
Aggr No. 1015B/19-20					
D.O.S. 11-01-2020					
D.O.C. 10-01-2021					
Record Entry					
① PIL GSB with app. quality of matt. - all Comp job - SDEI.					
B.T. Portion - widening - $2 \times 22.50 \times \left(\frac{6.90 + 4.05}{2} - 4.05 \right) \times 0.10 = 9.61 M^3$					
$2 \times 17.50 \times \left(\frac{5.90 + 4.05}{2} - 4.05 \right) \times 0.10 = 2.96 M^3$					
Less Prev. Measurement					13.67 M ³
$2 \times 204 \times 0.775 \times 0.10 = 31.62 M^3$					
$1 \times 204 \times 4.05 \times 0.10 = 82.62 M^3$					
C.C. Portion - $2 \times 100 \times 3.75 \times 0.10 = 75.04 M^3$					
$1 \times 50 \times 3.75 \times 0.10 = 18.75 M^3$					
widening $2 \times \left(\frac{6.30 + 3.75}{2} - 3.75 \right) \times 0.10 = 1.25 M^3$					
					6.145 M ³
Qty vide TMB P-42 (H)					943.49 M ³
Total Qty					937.345 M ³
② PIL work gr. III with app. quality of matt. - all Comp job - SDEI.					
C.C. Portion - $2 \times 30 \times 3.75 \times 0.075 = 16.875 M^3$					

Continuation

$$\text{widening } 2 \times 5 \times \left(\frac{6.00 + 3.75}{2} - 3.75 \right) \times 0.075 = 0.84 M^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$2 \times 55 \times 1.65 + 1.95 \times 0.275 = 54.45 \text{ M}^3$					
		2			1637.975
Less Box cutting qty					241.90 M^3
					1396.075 M^3
Inspected by J.E.	28/05/22				
Inspected by J.E.	28/05/22				
certified that work has been					
Completed as per specification and					
no dues to Contractor					
Inspected by J.E.	28/05/22				
Inspected by J.E.	28/05/22				
Inspected by J.E.	28/05/22				

Abstract of cost.					
① PIR B.M. Pillars					
QV TMB P-25	8 Nos @ 1,2447.28				19578.40
② Clearing & grubbing RD					
QV TMB P-25	0.668 Hect				
@ Rs	49496.70				33064.40
③ Excavation for road way					
QV TMB P-26	241.895 M^3				
@ Rs	74.10				17924.40
④ Const. of embankment from roadway cutting					
QV TMB P-26	241.90 M^3				
@ Rs	29.52				7141.40
⑤ Const. of embankment from B.Pits					
(i) Lead - 100 M					
QV TMB P-26	2685.04 M^3				
@ Rs	139.90				375637.40

Continuation