

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7th m A/C Bill					
Name of Work:- Constn of Road from Thori PDCSY Road via Pakri to Push tola					
Name of Agency:- Smita Narsari					
Agg No:- 02/2020-21					
Agg Amount Rs 10598898/- (including maint)					
Date of start:- 23.03.2021					
Date of Compl- 22.03.22					
Actual Date of Comp. 18.03.2022					
Abstract of cost					
1/2) Constn of Refractory Refractory to do 1.15km PMB Page (42) @ Rs 6127.10/km Rs: 704320					
3/2) PIV Constn of refer Pillars / Bussies done 1.15 km PMB Page (42) @ Rs: 3406.17/km Rs. 391750					
3/3) Providing clearing of Grabbing road Land do do 0.345 Hect PMB P- (40) @ Rs: 52970.34/Hect Rs: 182750					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33/57) Providing Plaster cm (1:4)					
29.89 m ² TMD Page (52)					
@ Rs 179.09/m ²					Rs 5351.20
34/58) Providing 1.5 mm Tham.					
10.96 m ² TMD Page (52)					
@ Rs 59.63/m ²					Rs 647.22
					Rs 8629518.20
Add GST 22% Rs					1035542.20
Add L.L 2%, Rs					86295.20
Add S.Fee Rs					113147.20
					Total 9864502.20
					1973.20
less below 0.02% Rs					9862529.20
					9862529.20
less Previous bill (C) 9648320.20					
Total 214209.20					
Attn 29.05.2023 J.E.					