

Package No - MR - N/22-23 TVG/08

Road Name - Pibrahamba Nagar path ke 3rd km
Dhumgrah mithla Tola Main Baisathpur and
Kumiyah PWD Road Tak.

PT 342003

DIVISION

Tiverni gang -

SUB-DIVISION

MB NO - 996

MEASUREMENT BOOK

MS Balaji Traders

1st A/c Bill

1

Name of Work -
 Situation of Work -
 Agency by which work is executed -
 Date of Measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	I.	II.	
Name of work -	Cont. of work	Pikars		
Champhabas	Path ke 3rd km			
Dhimgarh m thila	total man,			
Bainathpur and Kuniyahi Road				
road.				
Contractor -	Balaji Traders			
Agreement No -	10/M2D/MR3054/2022-2			
Commencement date -	23/08/2022			
Date of Completion -	21/05/2023			
(1) Clearing and grubbing				
do - do all complete job:-				
2 x 5100 x 1.00 = 10200				
	Say -	1.02 Hec		
(2) Dismantling existing				
structure do - do all				
Complete job:-				
(a) Dismantling PC -				7.12 m ³
(b) Dismantling Rec str -				20.55 m ³
(c) Dismantling Cement masonry -				127.96

Continuation

11/10/11 - 11383228

U 47/11/27/2/51

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12.4.2017	22.1	0.7	4/10	1	
Progressive Value					22058206
Provisional					12200,000
Memo of Payment					9858206
	SV.	SD			492910=
	27	17			197164=
	17	1057			98583=
	17	8951			98583=
	17	L-055			98583=
					70308=
					205194=
					158503.
					1239634=
					1249520=
					3623572=
					850886
					9858206

Sum of 9858206 = Ninety -
Eight Lakh Fifty-Eight Thousand
Two hundred Sixty By Net
CFMS Pay L. 3623572= (Eighty-Six
Five Lakh Thirty-Six Thousand Five
Six hundred Eighty-Six) =

Senior Divisional Accounts Officer
Rural Works Department
Works Division, Triveniganj

Executive Engineer
Rural Works Department
Works Division, Triveniganj

Continuation
6.4.2

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
	3rd on A/c Bill				
Name of Work :- Construction of road					
from Pipea Champagnaya					
with the 3rd km - Dhungach					
Mithila Tola, Mun, Bajirathpur.					
and Kumiyahi PWD Road					
Agency :- M/s Balaje Traders.					
Agreement No. - 14/MBD/MR-3054/22-23					
Date of Start :- 22.08.2022					
Date of completion :- 21.05.2023					
Actual date of completion :- 27.03.2023					
Date of Measurement :-					

Current Measurement:— NIL					
SK 05.06.23 J.E.					
Abstract of Cost.					
1/1. Clearing and grubbing of road bed — do — E/s					
Qty. 1.02 Hect. wide TMB, P-39					
@ Rs. 59726.13/H → Rs. 60921.01					
2/2. Construction of subgrade and earthen shoulder — do — E/s					
Qty. 3330.0 m ² wide TMB, P-39					
@ Rs. 265.97/m ² → Rs. 885680.					
3/3. Construction of granular					

Continuation

Bal. c/f → Rs. 946601.00

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
		Bal.	B/E	→ R.	170,70,766.00
ii) Reinforced Cement conc.					
Qty. 90.55 m ³ wide		TMB	P-49		
		@ R.	1361.73/m ³	→ R.	27,388.00
42/47. Dimensioning of existing street.					
— Cement Mortar —					
Qty. 127.26 m ³ wide		TMB	P-49		
		@ R.	277.43/m ³	→ R.	35,500.00
43/48. Removing all types of House					
pipes — do —					
U upto 600 mm dia					
Qty. 10.0 m wide		TMB	P-49		
		@ R.	204.04/m	→ R.	2,040.00
(i) Above 600 mm upto 900 mm					
Qty. 7.50 m wide		TMB	P-49		
		@ R.	275.91/m	→ R.	2,069.00
44/12. P/u & laying boulder apron					
for bed protection — R/s.					
Qty. 72.0 m ³ wide		TMB	P-50		
		@ R.	4062.02/m ³	→ R.	2,92,465.00
45/13. P/u & laying boulder pitching					
on slopes — do —					
Qty. 90.0 m ³ wide		TMB	P-50		
		@ R.	4062.02/m ³	→ R.	3,65,582.00
46/14. P/u & laying filter media — R/s.					
Qty. 45.0 m ³ wide		TMB	P-50		
		@ R.	4034.31/m ³	→ R.	1,81,544.00

Continuation

Bal. c/f R. 1,99,77,354.00

Particulars	Details of actual measurement				Contents of area
	No.	I	II	D.	
42/37. Damage sprouts		Bulb/p	p.	13,377,954.00	
8% 14.0 Nos. wide T-18, p-50					
Cl. 3848.7/Mc. → L.				13,788.00	
Total Amt. = L.				199,917,42.00	
Advt. 6.57 @ 12% → (+) L.				23,99,003.00	
Advt. 1.66 @ 1% → (+) L.				1,33,917.00	
Advt. S. Fee → (+) L.				1,02,600.00	
Actual Amt. = L.				227,832,68.00	
Less: 0.11% Below (-) L.				25,062.00	
Total Amt. = L.				227,58,906.00	
Less: Previous Payment				f	
(-) i) Wide T-18, p-50 L.				122,00,000.00	
(-) ii) Wide T-18, p-50 L.				28,58,206.00	
Net Payable Amt. = L.				7,00,000.00	
SR. 06.23					
05-5-6					

Continuation