

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Third & final Bill (when work completed)					
Name of work + M/R - N/22-23, Dhamdaha/03					
To: To Devi Bhatnagar in Bhatnagar					
Kothi Block.					
Ag. NO + 41/MB-2/2022-23.					
Agency + Madan Kumar.					
date of start + 30-08-22.					
date of completion + 29-05-23.					
Actual date of completion + 10-05-23.					
17-05-23					
J. B. Bhatnagar Kothi					

Third & final Bill (when work completed)					
Abstract of cost.					
(1) clearing & grubbing soil and					
do do E/I					
0.56 Hec vide T.M.B Page 34.					
@ 59726.13/Hec					33447.00
(2) Grading sub grade & formation					
shoulders do E/I					
1888.20 m ³ vide T.M.B Page 34					
@ 261.68/m ³					494104.00
(3) p/v GSB Gr II with well graded					
material as per T.S. clause 401 - do - E/I					
133.60 m ³ vide T.M.B Page 34					
@ 3094.39/m ³					413410.00

Continuation

Scanned with CamScanner