

| Particulars                                                           | Details of actual measurement |    |    |    | Contents of area      |
|-----------------------------------------------------------------------|-------------------------------|----|----|----|-----------------------|
|                                                                       | No.                           | L. | B. | D. |                       |
| 2nd & final bill                                                      |                               |    |    |    |                       |
| Name of Work: - Construction of Road                                  |                               |    |    |    |                       |
| from Bhagwanpur Baselpur                                              |                               |    |    |    |                       |
| To Naseri Ghat                                                        |                               |    |    |    |                       |
| Package No. MB-N/22-23                                                |                               |    |    |    |                       |
| Agency - Basant Kumar At-Basant-                                      |                               |    |    |    |                       |
| -pur R.O. - Warishpur, Bhag-                                          |                               |    |    |    |                       |
| -warpur, Warshali                                                     |                               |    |    |    |                       |
| Agreement no. 34/MBD/2022-23                                          |                               |    |    |    |                       |
| Rate Approved - 23.55 % below                                         |                               |    |    |    |                       |
| Date of work order - 22/12/2022                                       |                               |    |    |    |                       |
| Date of completion - 21/09/2023                                       |                               |    |    |    |                       |
| Absent Date of Completion - 14/06/23                                  |                               |    |    |    |                       |
| Record kept in                                                        |                               |    |    |    |                       |
| Date: -                                                               |                               |    |    |    |                       |
| Item ① R.C.C. cutwork                                                 |                               |    |    |    |                       |
| ① C/W in excavation                                                   |                               |    |    |    |                       |
| for structure do-etc.                                                 |                               |    |    |    |                       |
| ABT - $2 \times 9.10 \times 2.133 \times 1.600 = 62.113 \text{ m}^3$  |                               |    |    |    |                       |
| R/W - $4 \times 1.767 \times 1.920 \times 1.600 = 21.713 \text{ m}^3$ |                               |    |    |    |                       |
| F.U. - $1 \times 7.700 \times 0.600 \times 0.250 = 1.155 \text{ m}^3$ |                               |    |    |    |                       |
| 10% qty for slope = 2.967 m <sup>3</sup>                              |                               |    |    |    |                       |
|                                                                       |                               |    |    |    | 90.938 m <sup>3</sup> |
| Item ② Sand filling in foundation                                     |                               |    |    |    |                       |
| under trenches do-etc.                                                |                               |    |    |    |                       |
| Flood under D.K. 125                                                  |                               |    |    |    |                       |
| $1 \times 7.700 \times 0.629 \times 0.100 = 0.484 \text{ m}^3$        |                               |    |    |    |                       |

Continuation

PTD

Letter No - 85 Dated 14/06/23  
10.01000/2

25

Sch. XLV-Form No. 134

| Particulars                                                             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                         | No.                           | L. | B. | D. |                  |
|                                                                         |                               |    |    |    | R 6473557=00     |
| (25) Plastering with C.M (1/4)                                          |                               |    |    |    |                  |
| 15 mm thick - do - etc.                                                 |                               |    |    |    |                  |
| 64.970 m <sup>2</sup> vide T.M.B.P. (17)                                |                               |    |    |    |                  |
| at 198=98/m <sup>2</sup> - Rs                                           |                               |    |    |    | 12928/00         |
| (26) Prov. 1.5 mm cement                                                |                               |    |    |    |                  |
| putting - do - etc.                                                     |                               |    |    |    |                  |
| 23.360 m <sup>2</sup> vide T.M.B.P. (18)                                |                               |    |    |    |                  |
| at 56=53/m <sup>2</sup> - Rs                                            |                               |    |    |    | 1321/00          |
| (27) Prov. weep holes                                                   |                               |    |    |    |                  |
| -- do - do - etc.                                                       |                               |    |    |    |                  |
| 28.00 m <sup>2</sup> vide T.M.B.P. (18)                                 |                               |    |    |    |                  |
| at 133=88/m <sup>2</sup> - Rs                                           |                               |    |    |    | 3749/00          |
|                                                                         |                               |    |    |    | R 6491555/00     |
| Add 12% GST (+)                                                         |                               |    |    |    | Rs 778987/00     |
| Add 1% L.C.E.S.S (+)                                                    |                               |    |    |    | Rs 64916/00      |
| Add Scaffolding                                                         |                               |    |    |    |                  |
| Fee as per agreement                                                    |                               |    |    |    | Rs 57301/00      |
|                                                                         |                               |    |    |    | Rs 7392759=00    |
| Less 23.55% below                                                       |                               |    |    |    |                  |
| as per agreement (-)                                                    |                               |    |    |    | Rs 1740995=00    |
|                                                                         |                               |    |    |    | Rs 5651764=00    |
| Deduct previous payment                                                 |                               |    |    |    |                  |
| vide T.M.B.P. (13) (-)                                                  |                               |    |    |    | Rs 5017446=00    |
| Work has been completed as per specification & as per direction of E.I. |                               |    |    |    | Rs 634318=00     |

Sabir  
14/06/23

Ravi  
14/06/23

JE

Continuation