

Agency - N. K. Singh

Ag No - 31 (SBD) / 2020-21

R. W. D Road Indirect - Sigar Pura Manghitaola

Schedule XLV-Form No. 134

Heed-101. 121. 615. X (Sc)

R. W. D. (W) Jamui

DIVISION

Khatra.

SUB-DIVISION

MEASUREMENT BOOK

M.B. No - 2727

M.B. 2727

38

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing & fixing of working benchmark pillar do-do all compse job					
Qty vide item no-					
P.No - 27 T.M B = 0.880 Km					
@ 32775 = 920 / km					Rs 2 8843 = 00
② clearing and Grubbing Road land do-do all compse.					
Qty vide item no-					
P.No - 27 T.M B = 0.31 Ha.					
@ Rs 511 33 = 760 / Ha					Rs 15 851 = 00
③ providing & fixing typical MM Gwy sing board					

Qty	vide	ifm	no - 3
P.No-27	T.M	B=5	W NO.
@ 932	5=410/m		RS 46627 =w
4	Construction	of Embank	
4	with material	obtain	
from	borrow pits	do-do	
all	comp	job.	
Qty	vide	ifm	no - 4
P.No-27	T.M	B = 254	468m
@ 175=2	20/m		RS 44588 =w

Continuation ~~Rs 135 90-9-20~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF		RS	6 38576 = 0
					6 22776 = 0
(8/32) providing m/s (P.C.C) (1:2.5:5)					
as leveling course in foundation					
do-do all complete job.					
Qty vide item No- 8					
P.No-29 T.M		B = 3.190			m ³
@ 4864 = 960 / m ³				RS	4 4709 = 0
(9/33) plain / reinforced cement					
concrete m-20 in structures.					
do-do all complete job.					
Qty vide item No- 9					
P.No-29 T.M		B = 71.420			/m ³
@ 6004 = 770 / m ³				RS	42 8861 = 0
(10/34) providing laying R.C.C					
Pipe NP-3 for culvert					
do-do all complete job.					
Qty vide item No- 10					
P.No-30 T.M		B = 15.00			m
@ 3398 = 580 / m				RS	50979 = 0
(11/35) painting on parapet					
Wall painting two coats.					
do-do complete job.					
Qty vide item No- 11					
P.No-30 T.M		B = 41.28			m ²
@ 97 = 190 / m ²				RS	4012 = 0

Continuation

RS 1167137 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8 ft		RS 40	74576 = 0
(17/11) providing and applying tack coat					
(RS-1) bituminous emulsion do do					
Qty vide item no- 17					
P. no- 31 T.M B = 219					6.00 m ²
@ 15 = 49					07/m ² RS 34 016 = 0
(18/12) providing laying rolling of prime surfacing material.					
do-do all complete job.					
Qty vide item no- 18					
P. no- 32 T.M B = 2186					m ²
@ 211 = 840					/m ² RS 4 65207 = 0
(19/26) providing and laying of hot applied thermoplastic					
do-do all complete job.					
Qty vide item no- 19					
P. no- 33 T.M B = 116.00					m ²
@ 735 = 440					/m ² RS 8 5311 = 0
(20/27) providing and laying of hot applied thermoplastic compn.					
do-do all complete job.					
Qty vide item no- 20					
P. no- 32 T.M B = 60.00					m ²
@ 835 = 340					/m ² RS 50 120 = 0

Continuation

→ RS 4809224 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	35			28 48	09224 = 0
(21/8) 10 m stone do-do					
all comp & job.					
Qty	wide	ftm	no-	21	
P.No-33	T.M	B =	2-W	No.	
@ 2100 = 950 / no.				28 42	02 = 0
(22/19) 200 m stone do-do					
all comp & job					
Qty	wide	ftm	no-	22	
P.No-33	T.M	B =	3-W	No.	
@ 601 = 870 / no.				28 1	806 = 0
(23/21) 600 mm equilateral triangle do-do					
all comp & job					
Qty	wide	ftm	no-	23	
P.No-33	T.M	B =	4-W	No.	
@ 3461 = 120 / m.				28 13	844 = 0
(24/22) 600 mm circular do-do					
all comp & job					
Qty	wide	ftm	no-	24	
P.No-33	T.M	B =	2-W	No.	
@ 4686 = 780 / no.				28 9	374 = 0
(25/23) 800 mm x 600 mm rectangular do-do					
all comp & job					
Qty	wide	ftm	no-	25	
P.No-33	T.M	B =	4-W	No.	
@ 6588 = 010 / no.				28 2	6352 = 0

Continuation

→ 28 4864802 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Rf	—	R8	4864	602 = 0
(26/27) 600 mm x 450 mm rectangle					
do-do all complete job.					
Qty vide item no- 26					
P. No- 34 T. M B = 20 W No.					
@ 4561 = 3201 No. —			R8	9123 = 0	
(27/28) Boundary pillar do-do					
all complete job					
Qty vide item no- 27					
P. No- 34 T. M B = 16 W No.					
@ 484 = 520 No. —			R8	7752 = 0	
(28/29) providing and erecting					
direction place board.					
Qty vide item no- 28					
P. No- 34 T. M B = 4 W No.					
@ 11658 = 830 / No. —			R8	46635 = 0	
To tal			R8	4928312 = 0	
Add G. S + 12%			R8	591397 = 0	
labour. 14%			R8	49283 = 0	
Total			R8	5568992 = 0	
below 10%			R8	556899 = 0	
To tal.			R8	5012093 = 0	
previous payment			R8	4418658 = 0	
			R8	5,93435 = 0	
clerk					
25/12/22					
25/12/22					
A-G					