

2nd and Construction Work Final Bill

12

Beh. XLV-Form No. 194

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Narkat - Khomawa Ghoradi to Jhikaruga Badolariya via Manuka.					
Agency - Maa chhinnamastika Project Pvt. Ltd.					
Agg No - 02 MR3054/MBD/2021-22					
Date of W.O - 09-02-2022					
Actual date of completion - 15/02/22					
Date of measurement - 15/02/23					
(1) 600mm Circular - 06 Nos.					
(2) 800 x 600mm Rect - 04 Nos.					

(3) 900mm Octagon - 01 Nos.

(4) Planting of trees
upto date measurement
= 150 Nos.

(5) Construction of embankment

$$2 \times 5 \times 30.00 \times 1.50 \times 0.30 = 135m^3$$

$$2 \times 5 \times 30.00 \times 1.50 \times 0.30 = 135m^3$$

$$2 \times 5 \times 30.00 \times 1.50 \times 0.30 = 135m^3$$

$$2 \times 5 \times 30.00 \times 1.00 \times 0.30 = 90m^3$$

$$2 \times 5 \times 30.00 \times 1.25 \times 0.30 = 112.5m^3$$

$$2 \times 5 \times 30.00 \times 1.50 \times 0.30 = 135m^3$$

$$2 \times 5 \times 30.00 \times 1.50 \times 0.30 = 135m^3$$

$$2 \times 5 \times 30.00 \times 1.25 \times 0.30 = 112.5m^3$$

= 989m³.

15.02.23
JE

Continuation

15/02/23
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) 900 mm Octagon					
01 Nos. @ Rs 8112.50/ea					Rs 8,112.50
(21) Construction of embankment					
989 m ³ @ Rs 197.10/m ³					Rs 1,94,932.90
					Rs 48,78,555.00
Add 12% G.S.T					Rs 5,85,427.00
Add 1% L.C					Rs 48,786.00
Add S.Fee					Rs 48,786.00
					Rs 55,61,554.00
Less 22.21% below					Rs 12,35,221.00
					Rs 43,26,333.00
Less previous paid					Rs 42,32,453.00
					Rs 52,25,555.00
Add 12% G.S.T					Rs 6,27,067.00
Add 1% L.C					Rs 52,256.00
Add S.Fee					Rs 52,256.00
					Rs 59,57,134.00
Less 22.21% below					Rs 13,23,079.00
					Rs 46,34,055.00
Less previous paid					Rs 42,32,453.00
					Rs 4,01,602.00
Signature					AE
15/02/23					15/02/23
JE					AE

Continuation