

2nd and Final Bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Name of work - 1055 Samukhiya
Rampur Road to Kathohar
Trak.

Agency - Sri Rajash Kr Singh

Agreement No - 17 (MBD)/2022-23.

D.O. Commencement - 14.10.22

D.O. Completion - 13.07.2023.

Actual date of
Completion - 09/08/2023

Amount of Cost

1/ cleaning and
Grubbing
of road bed

of 15 - 0.27 Hec

@ Rs 59726 = 13.94 / 16126 = 0.5

2/a Construction of
Earthen shoulder

of 22 - 1280.25 m³

limit - 1224.80 m³

@ Rs 254 = 25 / 313947 = 90

2/b for GSB gpi

of 15 - 81.06 m³

@ Rs 2287 = 16 / 193503 = 15

Rs 523577 F13

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
10/10 Per. Rec MIS					
Ad Ad 3214226 = 56					
① KM Stone - 3					
W-20 Ad 2107 = 85					B 7823 = 55
① 800 M Stone = 5					
W-20 Ad 746 = 76					B 2723 = 80
11/11 Direction of					
Plate + identification					
Signs					
Ad 15406 = 22/18					59159 = 92
12/12 S/P of					
Retroreflecting					
Traffic signs					
W-20					
① 600 mm equilateral					
triangle = 19					
Ad 4351 = 72					B 52220 = 64
W-20					
① 600 mm circular = 2					
Ad 4280 = 38					B 8760 = 76
W-20					
① 115 box x 45 mm					
wood support = 4					
Ad 4227 = 52					B 16910 = 12
13/14 Planting of					
155 plants					
W-20 Ad 1035 = 11					B 139726 = 35

(Continuation)

Ad 3502561 = 70

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	At Rs	4062	941	=	91
Add 1/2 c. cons Rs		40629	=	41	
Add 12 1/2 c. cons Rs		487553	=	02	
Add 10 1/2 c. cons Rs		40355	=	00	
	Rs	4631509	=	34	
<u>Reduction</u>					
At 7.20/ below Rs		5338100	=	18	
	Rs	4993409	=	16	
<u>Reduction of previous payment</u>		Rs	3791540	=	00
Rs-19		Rs	401869	=	16
Grand Rs		401869	=	50	

Work has been done as per specification

At Rs 403103
JE

At Rs 403103
JE