

2nd on A/C Bell (Const. work completed)

Name of work: — Construction of Road
from Sumra to Fulez
west side under MMSY
length —

Agency — Indu Kumar

Agreement No. — 06SRD/2020-21

Agreement value — 1911045918.0

Dt. of start: — 11-05-2020

Dt. of Completion: — 10-05-2021

Actual Dt. of Completion: — 13/06/2022

1. Excavation for road in
Soil using manual means.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf	B	9589154.0
mandate - - - - - specified					
60.0 ml qty V.T.R.B. P-20					
@ 186.50 per ml					11190.0
					9600344.0
Add 12 1/2 % for Gr. ST.			(+)	B	1152041.0
Add 1 1/2 % for labour cost			(+)	B	96003.0
					10848388.0
Less 10 % as Agreement			(-)	B	1084839.0
					9763549.0
Less for previous upto Ad Payment					
up to Ist on A/c Bill			(-)	B	4004834.0
					5758715.0

Seq B 5758715.0

[Signature]
29/11/99
S.E.

[Signature]
15/3