

IVth and final Bill

51

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work - Stahasito Champathan.					
Agency - Choubatia Construction Pvt. Ltd.					
Agreement No - 01 (LBO) 2021-22					
D.O. Commencement - 24.03.21					
D.O. Completion - 22.03.22					
D.O. Actual Completion - 02.2.23.					
1) Prop. and fixing Bench Mark					
2) 2 cleaning and Grubbing of road land.					
VP-40 - 1.56 Hec					
@ Rs 1755 = 10 Rs					19262 = 10
3) 6 Construction of embankment					
VP-40 - 3975.38 m ³					
@ Rs 146 = 26 / Rs					581439 = 07
4) 7 Construction of embankment					
VP-40 - 993.85 m ³					
@ Rs 190 = 07 / Rs					188901 = 06
(Continuation)					
Rs 272236 = 36					

Sch. XLV- Form No. 134					
Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					$\text{Rs } 16326633 = 97$
<u>43/54 Back filling behind abutment R/Wall</u>					
of 50 - 74'25 m ³					
limit - 73.58 m ³					
$\text{Rs } 908 = 64$					$\text{Rs } 66846 = 43$
					$\text{Rs } 16393480 = 40$
Add 1% L.C.					$\text{Rs } 163934 = 80$
Add 12% GST					$\text{Rs } 1967217 = 64$
Add 10% S. Fee					$\text{Rs } 280500 = 00$
					$\text{Rs } 18805132 = 84$
<u>Deduction of previous payment</u>					$\text{Rs } 14883429 = 00$
<u>Net payable</u>					$\text{Rs } 3921693 = 00$
<u>Work has been done as per specification</u>					
<u>[Signature]</u>					
16.02.23 JE					
Pritam 16.02.23 A/E					