

Schedule XLV-Form No. 134

Ramzan (Rajshahi Mandal)

১৭৭১০১২ ১৭৭১০১২ ১৭৭১০১২ DIVISION

১৭৭১০১২ ১৭৭১০১২ ১৭৭১০১২ SUB-DIVISION

২১০৭৭০১২

2349

MEASUREMENT BOOK

Ramzan for ১৭৭১০১২

Particulars	Details of actual measurement				Contents of area
	No.	I.	II.	D.	
Item No. 1:- Construction of					
road - from Kumar's property to					
Mishra's house, in Panchayat - 1st					
Under Ministry (Go)					
Agreed by:- Sri. Brijendra Kumar Singh					
Witnessed by:- 11-7-80 D/2-22-21					
Date of start:- 17-09-2020					
Date of completion:- 16-09-2021					
(Record Measurement dt)					01.09.21
Item No. (I):- Providing and					
Laying U.S.B - W.I - of area					
1x30 x 4.05 x 0.20 =					24.3 m ³
2x30 x 4.05 x 0.20 =					48.6 "
30 x 4.05 x 0.20 =					24.3 "
1x17.50 x 4.05 x 0.20 =					14.17 "
1x12.50 x 4.05 x 0.20 =					10.12 "
1x30 x 4.05 x 0.20 =					24.3 "
2x30 x 4.05 x 0.20 =					48.6 "
3x30 x 4.05 x 0.20 =					72.9 "
1x30 x 4.05 x 0.20 =					24.3 "
2x30 x 4.05 x 0.20 =					48.6 "
3x30 x 4.05 x 0.20 =					72.9 "
Total =					413.09 m ³
					Distt

Price 0/09921
316

Item no (12)	- Cement		
(14)			
Concrete pavement	off		
Qty. vide	compt	-07	
	Qty =	243.20 m ³	
@ Rs	7026.84 / m ³	= Rs	1,70,89,27 =
	Total =	Rs	56,74,209 =
Add	12% G.S.T	= Rs	6,80,905 =
Add	1% L.C.S	= Rs	56,742 =
Add	S. Fee	= Rs	80,006 =
	Total Rs		64,91,862 =
7. 99% Below Rs	-	5,18,670 =	
	Total Rs		59,73,192 =
Deduct pre paid Bill Rs	-	40,46,325 =	

Continuation

Total = Rs (19,26,867) =

19/4/22
A

05/04/22
J.B