

ମାମୁଣୀ

କନ୍ୟା ଶ୍ରୀ ଶ୍ରୀମ

Schedule XLV-Form No. 134

ସମସ୍ତ ସମ୍ପତ୍ତି ଓ ଅନ୍ୟ ସମ୍ପତ୍ତି ଓ ଅନ୍ୟ ସମ୍ପତ୍ତି
DIVISION

ସମସ୍ତ ସମ୍ପତ୍ତି ଓ ଅନ୍ୟ ସମ୍ପତ୍ତି
SUB-DIVISION

MEASUREMENT BOOK 684

୧୯୯୯-୯୯

୧୯୯୯-୧୯୯୯/୧୯୯୯

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstr. of cost					
(1) Plv and fixing working					
Bench mark —					
04 Nos vide TMB Page (11)					
@ Rs 3935 = 85 each — Rs					15743 = 0
(2) Plv and fixing					
reference pillar —					
15 Nos vide TMB Page (11)					
@ Rs 1781 = 93 each — Rs					26729 = 0
(3) Plv clearing and					
grubbing road land					
2.71 Hect vide TMB Page (11)					
@ Rs 51133 = 76 / Hect — Rs					138572 = 0
(4) Plv excavation for road					
way cutting					
56.25 m ³ vide TMB Page (11)					
@ Rs 74 = 16 / m ³ — Rs					4171 = 0
(5) Plv const of embankment					
road way cutting					
33.75 m ³ vide TMB Page (11)					
@ Rs 26 = 11 / m ³ — Rs					881 = 0
(6) Plv const of embankment					
lead 100 m length					
2769.284 m ³ vide TMB Page (23)					
@ Rs 131 = 03 / m ³ — Rs					362859 = 0
(7) Plv const of embankment					
lead 1000 m length					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1728.502 m ³ vide TMB Page (23)					
① 174 = 94/m ³ — B 302384 = 10					
⑧ Plv Const of Subgrade 8 E/S					
Lead 1500 m length					
1865.70 m ³ vide TMB Page (11)					
761.57 m ³ vide TMB Page (15)					
2627.27 m ³					
① 176 = 581/m ³ — B 463923 = 10					
⑨ Plv Const of Subgrade 2 E/S					
Lead 100 m length					
4353.30 m ³ vide TMB Page (11)					
1777.10 m ³ vide TMB Page (15)					
6130.30 m ³					
① 174 = 171/m ³ — B 302384 = 10					
⑩ Plv Const of G.S.B. Grt					
2514.828 m ³ vide TMB Page (12)					
136.91 m ³ vide TMB Page (16)					
2651.738 m ³					
① 176 = 28/m ³ — B 6120874 = 10					
⑪ Plv laying WBM (or II)					
1042.03 m ³ vide TMB Page (12)					
48.03 m ³ vide TMB Page (16)					
1090.06 m ³					
① 176 = 39/m ³ — B 3441745 = 10					
⑫ Plv and applying Bitumen					
Coat (SS-1)					
11759.00 m ² vide TMB Page (17)					
① 174 = 76 m ² — B 526333 = 10					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 13) P/V and applying Jack Coat (RS-1) - 11759.00 m ² vide TMB Page (17) @ RS 15 = 22/m ² — RS 178972.00					
(14) 14) P/V laying and rolling Premix Carpet - 11759.00 m ² vide TMB Page (17) @ RS 194 = 56/m ² — RS 2287831.00					
(15) 15) P/V const of unreinforced P.C.C. Pavement 423.00 m ³ vide TMB Page (12) 21.00 m ³ vide TMB Page (17) 444.00 m ³ @ RS 5881 = 06/m ³ — RS 2611191.00 1434979.00					
(16) 16) P/V R.C.C. M/S grade 1 km stone - 04 Nos vide TMB Page (18) @ RS 1978 = 47/each — RS 7914.00					
(17) 17) P/V R.C.C. M/S grade 200 m stone 12 Nos vide TMB Page (18) @ RS 550 = 40/each — RS 6605.00					
(18) 18) P/V and fixing M/S Logo Board 05 Nos vide TMB Page (18) @ RS 9208 = 34/each — RS 46042.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19 22 Plv and fixing 600 mm equilateral triangle					
20 Nos vide TMB Page (18)					73189 = 0
@ Rs 3659 = 45/each - Rs					
20 22 Plv and fixing 600 mm circular					
15 Nos vide TMB Page (18)					
@ Rs 4931 = 37/each - Rs					739712 = 0
21 24 Plv and fixing 800 x 600 mm rectangular					
10 Nos vide TMB Page (18)					
@ Rs 6904 = 34/each - Rs					69043 = 0
22 23 Plv and fixing 600 x 450 mm rectangular					
15 Nos vide TMB Page (18)					
@ Rs 4801 = 17/each - Rs					72018 = 0
23 26 Plv and fixing 900 mm octagon					
10 Nos vide TMB Page (18)					
@ Rs 8827 = 24/each - Rs					88272 = 0
24 27 Plv and laying hot applied thermoplastic					
620.00 m ² vide TMB Page (19)					
@ Rs 735 = 44/m ² - Rs					455973 = 0
25 28 Plv and laying hot applied thermoplastic					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
145.10 m ² vide TMB Page (19)					
Rs 821 = 29/m ² — Rs 119087 = W					
(26/29) Plv Planting of trees					
250 Nos vide TMB Page (19)					
Rs 815 = 26/each — Rs 203815 = W					
(27/30) Plv R.C.C. Pipe N.P. 3					
60.10 m vide TMB Page (19)					
Rs 897 = 74/m — Rs 53864 = W					
(28/31) Plv Earthwork in excavation for foundation					
109.62 m ³ vide TMB Page (12)					
Rs 269 = 32/m ³ — Rs 29523 = W					
(29/32) Plv PCC M15 grade in leveling course					
19.91 m ³ vide TMB Page (12)					
Rs 4639 = 18/m ³ — Rs 92366 = W					
(30/33) Plv PCC M20 grade in sub structure					
106.19 m ³ vide TMB Page (12)					
Rs 5376 = 98/m ³ — Rs 570982 = W					
(31/34) Plv and laying R.C.C. pipe N.P. 3					
52.50 m vide TMB Page (12)					
Rs 1018 = 55/m — Rs 53474 = W					
(32/35) Painting on parapet wall					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
87.36 m ² vide TMB/age (20)					
Rs 97 = 19/m ²					Rs 8491 = 10
				Rs	18196039 = 10
Add 12% GST - (+)				Rs	2183525 = 10
Add 1% L. Less - (+)				Rs	1819602 = 10
				Rs	20561524 = 10
Less 10% below - (-)				Rs	2056152 = 10
				Rs	18505372 = 10
Previous Payment - (-)				Rs	14508462 = 10
				Rs	3996910 = 10
				Rs	19372251 = 10
Add 12% GST - (+)				Rs	2324670
Add 1% L. Less - (+)				Rs	193923 = 10
				Rs	21890644 = 10
Less 10% below - (-)				Rs	2189064 = 10
				Rs	19901580 = 10
Previous Payment - (-)				Rs	14508462 = 10
				Rs	5393118 = 10
				Rs	53,93,118 = 10
<i>Asman</i> 9/4/2022 J.E					
<i>Reetraj</i> 15/7/2022 AT					

Continuation