

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 nd and final Bill of Construction work Completed					
Name of work - Construction of Road and LD from To, to Bhadurpur under masonry					
Agency - Shorouddhana Kumar Yadav					
Agreement No - 14 / masonry / 21-22					
Date of Commencement = 13/7/2021					
Date of Completion = 12/1/2022					
Actual Date of Completion = 02/02/22					
Date of Entry ✓ 02/02/22					

Final Measurement entry					
CD work					
1/28	(1x 600mm / 100mm pipe) x 2 Nos				
1/28	Earthwork in				
Excavation for foundation					
do do all Complete job					
$2 \text{ Nos} \times 2 \times 3.900 \times 1.150 \times 1.500 = 26.91 \text{ m}^3$					
$2 \text{ Nos} \times 1 \times 5.35 \times 1.13 \times 0.365 = 4.41 \text{ m}^3$					
					31.32 m ³
2/29	Providing M ₁₅ (1:2:5:5)				
as levelling Course do					
do all Complete job					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
<u>2nd and Final Bill of</u>					
<u>Construction work Completed</u>					
<u>(All 8th vide MB)</u>					
(1) <u>Foundry and fixing</u>					
<u>of working Benchmarks</u>					
P-11 item - 1/1					
$0.560 \text{ km} @ 3891.24 \text{ km} = 2179 =$					
(2) <u>Reference pillar</u>					
P-12 item - 2/2					
$0.560 \text{ km} @ 1800.68 \text{ km} = 1008 =$					
(3) <u>Clearing and</u>					
<u>grubbing of Road land</u>					
P-12 item - 3/3					
$0.224 \text{ Ha} @ 52970.33/\text{Ha} = 11865 =$					
(4) <u>Excavation for road</u>					
<u>way in Soil (Box cutting)</u>					
P-12 item 4/4					
$52.185 \text{ m}^3 @ 54.75 \text{ m}^3 = 2857 =$					
(5) <u>Construction of Embank</u>					
<u>with material cut</u>					

Continuation

CO = ₹ 17909 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
form between pit 100 on line					
P-20 item - 26/5					
133.847 m ³ @ 190.57 /m ³					25507 =
(6/6) for 100 on lead					
P-20 item - 27/6					
240.03 m ³ @ 153.66 /m ³					36883
(7/7) Construction of sub-grade and Earthwork					
P-20 item - 25/7					
334.118 m ³ @ 192.25 /m ³					64234 =

(8/8) Construction of GSB on flexible road					
P-13 item - 5/8					
177.17 m ³ @ 3119.23 /m ³					552634 =
(9/9) Providing layers rolling & Compacting WBM road					
P-14 item - 6/9					
89.714 m ³ @ 3993.15 /m ³					358241 =
(10/10) Providing and apply					
prime coat SS,					
P-14 item - 7/10					
1196.25 m ² @ 41.02 /m ²					49070 =

Continuation

Co = 1104478 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/11) Boundary and apply race coat RS, P-14 sten - 8/11					
1196.25 m ² @ 14.02/m ²					16771=
				*	
(12/12) Boundary, Rollway 20mm Close graded Pacemix					
P-15 sten - 9/11					
1196.25 m ² @ 214.94/m ²					257122=
				*	
(13/13) Construction of C/S B 985 m ² PCC					
P-15 sten - 10/13					
25.58 m ³ @ 3119.23/m ³					79727=
				*	
(14/14) Boundary, layrow, Spreading slump WBM gran, P-15,16 sten - 11/14					
68.85 m ³ @ 3993.15/m ³					274928=
				*	
(15/15) Construction of Vn gunfired PCC m ₃₀					
P-16 sten - 12/15					
146.88 m ³ @ 7382.76/m ³					1084380
				*	

Continuation

CO-2 2817406

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/16) Providing & fixing kilometer stone					
P-16 2 nd term 13/16					
1 Nos @ 2363.82 /each =					2364 =
(17/17) 200 mm stone					
P-16 2 nd term - 14/17					
2 Nos @ 630.65 /each =					1261 =
(18/18) Providing and fixing Boundary pillar					
P-17 2 nd term 15/18					
40 Nos @ 515.28 /each =					20611
(19/19) Providing and fixing reco-ref. 600 mm circular sgn band					
P-12 2 nd term - 17/19					
6 Nos @ 4738.43 /each =					28431 =
(20/20) 900 mm equilateral and triangle					
P-17 2 nd term - 18/20					
4 Nos @ 5221.6 /each =					20886 =
(21/21) 600 mm x 450 mm reco- ref.					
P-17 2 nd term - 19/21					
2 Nos @ 4613.06 =					9226 =

Continuation

2900185 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22/22) Boundary and Laying of Hot applied thermo. Compound					
P-17 2km - 19/22					
70.0m ² @ 721.95/m ² =					50536=
(23/23) Boundary and Laying of Hot applied Thermo					
P-17 2km - 20/22					
48.0m ² @ 721.95/m ² =					34654=
(24/24) Planting of tree by the roadside					
P-18 2km - 21/24					
36 Nos @ 842.62/each =					30334=
(25/25) Boundary and Laying of RCC 300mm φ drg					
P-18 2km - 24/25					
15.0m @ 837.66/m =					12565=
(26/26) Boundary and correcting place midiffren					
P-18 2km - 22/26					
1 Nos @ 3013.65/each =					3014=

Continuation

6 = 3031288 +

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27/27) Pounding and heavy typical monkey pox Sign board					
P-18 2ten - 24/27					
5 Nos @ 11130.44 /ten = 55652.2					
(28/28) Earthwork in Excavation for fence					
P-10 2ten - 1/28					
31-32 m ³ @ 279.09 /m ² = 8741.2					
(29/29) Pounding mix grate as leveling Cause to do					
P-11 2ten - 2/29					
5.69 m ³ @ 5835.66 /m ² = 33205.2					
(30/30) Pounding OCC m ²⁰ in sub structure					
P-11 2ten - 3/30					
27.74 m ³ @ 6704.28 /m = 185977.2					
(31/31) Pounding & laying Np3 600 mm Ø H.p.m					
P-11 2ten - 4/31					
15.0m @ 2567.66 /m = 38515.2					

Continuation

Co = 3353378.2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
82/32 Perimetry two loops (Blue & white) on Parapet wall					
P-11 sten - 5/32					
121.88 m ² @ 100.17/m ²					12189.7
					3365567 =
Add 1% LCSS + z					33656 =
Add 12% G-5T + z					403868 =
Add Segmosepe fee + z					33656 =
					3836747 =
Less 20-16% A - z					773988 =
Per Agreement -					
					3063259
Less previous payment					1800276 =
P-8					1562983 =
<u>Kumar</u> 02/02/23 R					
<u>Chatur</u> 02/02/23 R					
<u>CAP</u> Chatur 25/11/23 R					

Continuation