

1st & Final Bill

8

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/w: - Const. of road 4.50m 1025 to					
Goreeri Tola Raghubarpur					
under MMGBY (SC)					
Agency: - Dhamiridhar Chaudhary					
Kestur, Madhya Tola Dalsinghpur					
Agg. No.: - 03/SFD/2021-2022					
Const. amt: - Rs. 4309021.00					
Maint. amt: - Rs. 506201.00					
Total amt: - Rs. 48,15,222.00					
Dt. of commencement: - 26/02/2021					
Dt. of completion as per agg: - 25/11/2021					
Actual dt. of completion: - 09/05/2023					

Work Done

Item (1) Const. of subgrade			
Levee then shoulder			
all Comp. Job.			
BT. Portion:-			
2 x 11 x 30.00 x	1.675 x 0.275	304.00 m ³	
2 x 1 x 10.00 x	1.675 x 0.275	9.00 m ³	
(A) —		313.00 m ³	
CC Portion:-			
2 x 7 x 30.00 x	0.625 x 0.335	88.00 m ³	
2 x 5 x 30.00 x	0.625 x 0.335	63.00 m ³	
2 x 1 x 20.00 x	0.625 x 0.335	8.00 m ³	
(B) —		159.00 m ³	
(A) + (B) —		472.00 m ³	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.			4276914
less 11.35		below as per			485430
Net payable amt					3791484
		B.F.			36,65,977
Add 127 G.S.T					4,39,917
Add 17 L. cess					36,660
		(A)			4142554
Add 104 S.F.					
F/w - 560.56m ³					1333/-
Stone - 170.00m ³					8774/-
" - 68.07m ³					2801/-
" - 101.67m ³					1890/-
" - 245.42m ³					11246/-

1) -	48.68 m ³	(G)	345.52	/10	7	1682	-
2) -	205.20 m ³	(G)	499.76	/10	7	10255	-
C. Sand -	102.60 m ³	(G)	150.80	/10	7	10255	-
Bricks -	278 Nos	(G)	5.243	/10	7	1461	-
F. Sand -	14 m ³	(G)	116.85	/10	7	163	-
		(B)			7	41152	-
	(A) + (B)				7	4183706	-
(-) Less	11 x 35 =	below as per ags.			7	474851	-
Net payable amt					7	3708855	-

Recd
 09/05/2023
 J.E.

 12/05/23