

6th Recast Revised Bill

88

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road-	Sibwaniya to Mahadalt				
Bastee Under mngsy (sq)					
Authority- EGRWD Works division Bapthi					
Agency- Anandh Shukla					
Agg no. -	S1 SBD/2021-2022				
Agg- Value -	15004634=00				
D/S -	9/10/2021				
D/C -	8/10/2022				
A/D/C -	30/06/2022				
	work done				

further measurement is Nil.
~~11/5/23~~
~~S.E.~~
~~11/5/23~~
~~11/5/23~~

Abstract of cost.				
1) cost of Benchmark	Qty vide			
P.T. (23) of TMB	1.78 km @	5789.23		
			= 10305	= 00
2 1/2) cost of reference pillar				
Qty vide P.No. (79) of TMB	1.78 km @	3117.37		
			= 5549	= 00
3 1/2) cleaning & grubbing of road land				
Qty vide P.No. (79) of TMB	0.53 km @	52970.34		
			= 28074	= 28
4 1/4) cost of embankment with head				
upto 1000 m				
Qty vide P.No. - 42, 43, 44 of TMB	774.70 m ³ @	190.07		
			= 147247	= 10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9922) PN Slaying Boulder					
Qty vide p.no - 30 of TMB					
7786 m ³ @ 3817.58					296855 = 00
40% Supplying fitting & planing					
HYSD Bar					
Qty vide p.no - (27) of TMB					
720 MT @ 51647.42					371861 = 00
					RS 12686476 = 00
Add 12% G.S.T					= RS 1522377 = 00
Add 1% labour cost					= RS 126865 = 00
Add 10% Supervisory fee					= RS 155188 = 00
					= RS 14490906 = 00
Less 0.14% Below					= RS 20287 = 00
					RS 14470619 = 00
B.F. Amt					
less previous bill					= RS 12217929 = 00
					= RS 2252698 = 00
Sum					
4/5/23					
J.E.					
Ansam					
04/05/23					
AE					