

MMBSY, 5064 to Lathiyen (0.810km)

Ag. No: - 375BD/2020-21 (Ag. val - 76.74982 Laka)

Schedule XIV-Form No. 134

O.O.P.

Shenghati DIVISION

Mothanpur SUB-DIVISION

Agency :- Surendra Kumar

MEASUREMENT BOOK

MBno-1181

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th Final Bill.					
Name of work:- Construction of					
Road from S. 64 to					
Lashiyar under MMSY					
Name of Agency:- Surender Kumar					
village - Tekra Khurd,					
P.O. - Tekra Khurd, P.S. -					
Durgas, Gurgaon.					
Agreement No. - 37 SBD/2020-21					
Date of work - start - 28/6/2020					
Date of Completion - 28/6/2021					
(1/1) Construction of Reference					
crossing benchmark-					
28x 25				=	710.00m
1x 23				=	23.64m
					723.64m
				=	0.72364m
(2/2) Construction of reference					
Pillar/ Burpees					
28x 25				=	710.00m
1x 23				=	23.64m
					723.64m
				=	0.72364m
(3/3) clearing & grubbing					
road land including					
uprooting wild vegetation					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.C. Portion	4 x	25 x	3.75 x	0.10	$= 37.5m^3$
	1 x	17 x	3.75 x	0.10	$= 6.37m^3$
B.T. Portion	24 x	25 x	3.75 4.05	0.20	$= 486.0m^3$
	1 x	3 x	3.75 4.05	0.20	$= 2.48m^3$
Widening at start point	10	(5.5 + 4.05) = 9.55	4.05	0.20	$= 532.20m^3$
					$= 1.45m^3$
					$= 533.75m^3$
(6/10)	WBH work				
	Providing laying spreading				
	and compacting stone				
	Aggregate do do				
	all complete 1 lb.				
B.T. Portion	24 x	25 x	3.75 x	0.075	$= 168.75m^3$
	1 x	3 x	3.75 x	0.075	$= 0.84m^3$
C.C. Portion	4 x	25 x	3.75 x	0.075	$= 28.125m^3$
	1 x	17 x	3.75 x	0.075	$= 4.78m^3$
Widening at start	10	(5.5 + 3.75) = 9.25	3.75	0.075	$= 0.66m^3$
					$= 263.15m^3$
(7/25)	C.C. Pavement				
	Construction of unrem-				
	oved dowel jointed				
	expansion & construction				
	Joint - do - do - all				
	Complete 1 lb.				
	4 x	25 x	3.75 x	0.160	$= 60.00m^3$
	1 x	17 x	3.75 x	0.160	$= 10.20m^3$
					$= 70.20m^3$
(8/11)	Prime coat				
	Providing and applying				

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of Qty				
	(All Qty side 11.0)				
(1)	Construction of reference				
	+ working bench mark				
	Pg. No. - (35) Item No. (1)				
	0.723 km @ Rs 4716.41/km = 3410 =				
(2b)	Construction of reference				
	Pillar / Burpees				
	Pg. No. - (35) Item No. (2)				
	0.723 km @ Rs 3113.41/km = 2251 =				
(3/3)	Clearing & grubbing				
	road land do do				
	all complete wrb.				
	Pg. No. - (35) Item No. (3/3)				
	0.5061 Hec @ Rs 51161.75/Hec				
	= Rs 25892 =				
(4/8)	Construction of subgrade				
	and earthen shoulder				
	do do all complete wrb.				
	Pg. No. - (35) Item No. - (4/8)				
	1962.21 m ² @ Rs 183.51/m ² = Rs 360085 =				
(5/9)	Construction of gornulgo				
	sub base by providing				
	well graded material				
	do do all complete wrb.				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	0.662 M.T. @	513	22.14	M.T.	
				- RS	33975 =
(28/42)	Providing back filling				
	Page No. - (42)	Item No. (28/42)			
	35.38 M ² @ RS	756.88	M ² @		26566 =
(29/45)	Providing & laying				
	1000 mm ϕ house pipe				
	Page No. - (42)	Item (29/45)			
	22.50 M @ RS	4327.95	M @ RS		97379 =
(30/47)	Providing sand filling				
	in open round drain				
	Page No. - (42)	Item No. (30/47)			
	22.90 M ² @ RS	478.11	M ² @		10949 =
(31/28)	Forming two coals				
	Including formwork				
	do do all complete etc.				
	Page No. - (42)	Item No. (31/28)			
	58.38 M ² @ RS	97.18	M ² @ RS		5673 =
(32/6)	Construction of embankment				
	with material obtained				
	from borrow pits - do do				
	- all complete. 1/6				
	(1600 m ² @)				
	Page No. - (42)	Item No. - (32/6)			
	540.58 M ² @ RS	175.24	M ² @ RS		94722 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(82/7) Construction of curb and kerb with approved material obtained from contractor & do all completions					
Agreed (44) items (83/7)					
1261.38 m ³					
@ Rs 139.79/m ³					
					= Rs 4851101 =
Add. 1% Labourer (1) Rs 48511 =					
Add 12% GST (1) Rs 5821322					
					Rs 54817442
Add Signage (1) Rs 600572					
Rec					
					55417982
Less previous payments Rs 51637332					
					= Rs 3780652
Done 25/4/2023					
Accepted 25/4/23					
AE					

Continuation