

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th and final Bill					
Name of Work: Construction of Road					
from 2036 Hebdaul Road					
to pargumola (HNBST sc)					
Agency: Awami Kant Ray					
Agreement NO: 08/BPD/HNBST/81/20-2021					
Date of Start - 2-6-2020					
Date of Completion - 1-6-2021					
Actual Date of Comp: 25-3-2022					
Date of End: 9-5-2023					
Measurement Nil					
22					
Abstract of Cost					
① Construction of benchmark					
Qty vide TMB, page 27					
1 Nos @ 3762 = 38 / No — Rs 3762 = ∞					
② Construction of reference					
pillow					
Qty vide TMB, page 27					
4 Nos @ 1722 = 49 / No — Rs 6890 = ∞					
③ providing and fixing HNBST					
logo					
Qty vide TMB page 27					
5 Nos @ 8876 = 41 / No — Rs 44382 = ∞					
④ E/W excavation for					
foundation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29) painting on Culvert - Qty vide TMB, page 31 292.77 m ² @ 97 = 96/m ² - R					28680 =
(30) providing and laying of reinforced Cement Concrete pipe duct 300 mm - dia Qty vide TMB page 32 20.00 m @ 834 = 97 /m ² - R					16699 =
Total Rs					4888300 =
Add 12% GST -					Rs 586596 =
Add 1% Labour cess -					Rs 48883 =
Total Rs					5521014 =
Less 10% Below -					Rs 552101 =
Total Rs					5022913 =
Less previous pay -					Rs 4362581 =
Net Rs					660332 =
<u>Sd/-</u> 9-5-2023 J.E.	<u>Sd/-</u> 09/05/2023 A.E.				
<u>CAP</u> <u>18/5/23</u>					