

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल।

पत्रांक.....689(अनु०)

सुपौल, दिनांक...20...../...05../2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अंतर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अंतर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा की जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सकें।

अनु० :-1. उपयोगिता प्रमाण पत्र Form GFR 19A

2. अधियाचना प्रपत्र।

विश्वासभाजन

05/05/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल।

प्रति 23

Rural Works Department

MMGSY(SC) Allotment Requisition Formate

Name of Division :- R.W.D., Works Division Supaul

S.N o	Year	Name Of Road	Administrative Sanction (In Lacs)		Agreement Amount (in Lacs)		Name of Contractor	Agreement No.	Agreement Date	Date Of Completion	कार्ड का स्तर (E/W, GSB Etc.)	Actual Date of Completion	Total Expenditure as per MIS (In Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remark
			Length (In K.M)	Amount (in Lacs)	Const.	Maint.										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
1	2019-20	Sukela To Nirmali	0.680	57.980	48.62174	6.21064	Ganesh Kumar Singh	01SBD/202-23	31.03.2022	30.12.22	E/W in Progress GSB Completed CD	-	6.67513	35.20786	28.53273	कराया गया कार्य संतोषप्रद है।
2	2019-20	Bela pur To Bela	5.400	429.670	336.97955	43.00808	M/S Thakur Construction	25SBD/202-23	27.04.2022	26.04.23	E/W in Progress CD 5 no Completed GSB in progress.	-	12.22091	95.44592	40.73636	कराया गया कार्य संतोषप्रद है।
3	2019-20	Telwa To Simraha Tola	0.895	82.84209	66.30085	6.25723	Md Shahbaz Anwae	08SBD/2020-21	05.01.2021	21.07.21	Completed.	09.12.2022	12.22091	107.66683	95.44592	कराया गया कार्य संतोषप्रद है।
4	2019-20	LO30 To Muslim Tola Madhura	0.900	77.83000	63.18422	7.40744	Md Shahbaz Anwae	16SBD/2022-23	24.03.2022	24.12.22	E/W in Progress GSB & GR-III Completed. CD Completed.	-	29.92122	42.91954	12.99832	कराया गया कार्य संतोषप्रद है।
5	2019-20	Kajha Suthia To Loka Madhepura Road	0.800	68.98000	55.20202	6.48165	Rajesh Kumar Singh	27SBD/2021-22	05.03.22	04.12.22	Surface Completed.	-	32.79344	37.96085	5.16741	कराया गया कार्य संतोषप्रद है।
6	2019-20	Dinesh Bhagat House To Raja Pokhar	2.200	187.22000	151.31545	14.84712	Pankaj Kumar Singh	23SBD/2021-22	31.12.2021	30.12.22	Surface Completed.	-	103.92999	118.47940	14.54941	कराया गया कार्य संतोषप्रद है।
7	2019-20	Kajra To Gerari Tola	1.100	94.98000	77.09953	8.72512	Rajan Kumar Singh	26SBD/2021-22	05.03.22	04.03.22	Surface Completed.	-	46.77303	59.90574	13.13271	कराया गया कार्य संतोषप्रद है।
8	2019-20	Randutapatti To Randutpatti	3.300	289.86000	230.78702	23.31526	Pankaj Kumar Singh	15SBD/22-23	12.05.22	11.05.23	E/W in Progress GSB Completed. GR-III in Progress CD Work Completed.	-	0.00000	96.22863	96.22863	कराया गया कार्य संतोषप्रद है।

नोट:-

1. मुगलान प्रधिकार प्राप्त होने पर 05 दिनों के अंदर विपत्रों का मुगलान कर उपयोगिता प्रमाण पत्र समर्पित कर दिया जाएगा।
2. कार्य स्थल पर नागरिक सूचना पट्ट एवं स्थल प्रयोगाशाला स्थापित किया गया है।
3. प्रपत्र QM-1 एवं उपयोगिता प्रमाण पत्र (19A) संतान है।
4. पथ निर्माण के लिए पूर्ण लम्बाई उपलब्ध है जिसे संवेदक को Hand Over कर दिया गया है।
5. संवेदक को Mobilization एवं Machinery अग्रणी की आवश्यकता नहीं है तथा संवेदक द्वारा मौंग नहीं की गई है।

Executive Engineer

Rural Works Department
Works Division Supaul

20/05/23

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month May 2023
PIU:- E.E RWD(W)DIV-Supaul

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY (SC) CFMS	Sanction No.& Date with Amount	1296.55565	Certified that out of Rs. 1296.55565Lacs of grants-in-aid sanctioned during the years 2022-23 in favour of Executive Engineer R. W. D. Works Division, Supaul a sum of Rs.1271.46604Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 25.08961 Lac remaining unutilized at the end of the period under report.
		TOTAL	1296.55565	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

C. S. S. 23
DIVISIONAL ACCOUNTS OFFICER

R.W.D. Works Division, SUPAUL

C. S. S. 23
EXECUTIVE ENGINEER

C. S. S. 23
R.W.D. Works Division, SUPAUL