

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, फुलपरास
पत्रांक...३१३...५११० फुलपरास/दिनांक २२/५/२३

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास।

सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग
बिहार, पटना।


विषय :- **MMGSY (W.B)** योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध कराने के सम्बंध में।


महाशय,

उपर्युक्त विषयक के सम्बंध में कहना है कि MMGSY (W.B) योजना हेतु अधियाचना विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु०-१. Utilization

विश्वासभाजन


22/5/23

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास

22/5/23

FORM GRF 19-A
PIU:- E.E.,R.W.D. Works Division,Phulparas

Form of utilization certificate up to the month of 30 April-2023
M.M.G.S.Y (WB)

Sl. No.	Name of Scheme	Sanction No & Date	Amount Received (In Rs. Lacs)	Particulars
1.	Construction of Road Under M.M.G.S.Y (WB)	Lt. No-37, Dt.- 23.03.2023	2720.13484	Certified that out of RS. 2748.89648 Lac received upto Date Alloutment in favour of E.E.R.W.D works Division Phulparas a sum of Rs. 2717.65426 Lacs has been utilized for the purpose of M.M.G.S.Y (WB) .Schemes as given in the margin for which it was sanctioned and that the balance of Rs 31.24222 Lacs remaining unutilized at the end of the period under.
		Lt. No-55, Dt.- 26.04.2023	28.76164	
TOTAL :-			2748.89648	

2. Certified that I have satisfied myself that the condition on which the grants-in -aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

Works have been supervised by Executive Engineer/ Superintending Engineer.

Periodical inspection has been conducted by E.E./S.E

Construction material have been tested.

Measurement have been recorded in the M.B.s and testcheck conducted by the Assisntand

All other codal formalities have been observed.

3. Physical progress achieved :-

Construction of Road works

Construction of CD works


Executive Engineer
R.W.D.Works Division
Phulparas

Rural Works Department, Works Division, Phulparas
MMGSY World Bank Allotment & Expenditure Roadwise

Name Of Division:- R.W.D. Works Division, Phulparas

S. No	Name of Road	Package No	Contractor Name	Agreement No	Administrative Sanction			Agreement		Allotment Receivedd (In Lacs)	Total Expenditure as Per MIS (in lacs)	Value of Measurement (In lacs)	Current Demand (In Lacs)	Remarks
					length (K.M)	A.A Amount (in Lakhs)	Main Work	Maintenance						
1	2	3	4	5	6	7	8	9	10	11	13	14	15	
1	Rahmaniya Tol to Hudra				2.421	210.49800	185.21737	21.88098	145.71178	145.71178	214.11584	68.40406		
2	Ghormohan (Rajdev Yadav Ka Ghar) to Vishunpur Goth				3.115	260.39500	227.47103	28.64628	268.44699	268.44699	0.00000	0.00000		
3	Jhanjipatti Asha to Balanpatti Tatbandh		M/S Jadbansh Kumar Singh	45SBD/2019-20	1.998	250.04900	151.14514	18.20472	151.14514	143.56666	0.00000	0.00000		
4	Toriyahi Chauk to Bheila				1.507	124.82200	109.94781	12.99142	0.00000	0.00000	0.00000	0.00000		
5	Bhawanipur to Kusmari				2.097	170.78300	144.44250	20.57516	129.47255	129.47255	0.00000	0.00000		
6	Dharam Decha to Lakaina(Kalesh Paswan Ka Ghar)		Systematic And Advance Construction Private Limited	44SBD/2019-20	2.144	209.44900	183.29438	19.03371	61.57250	61.57250	0.00000	0.00000		
7	Mansapur to Hariraha Rustampur				3.758	352.77800	317.68846	32.61446	255.76573	255.76573	0.00000	0.00000		
8	Dhabahi to Chikni				2.012	169.99400	145.90091	18.41839	68.73030	68.73030	0.00000	0.00000		
9	Mahtthour to Rajaura				4.941	417.49200	383.81564	47.04799	362.42293	362.42293	0.00000	0.00000		
10	Lakshmipur to Maraliya Balua		Kumar Piyush Construction Private Limited	61SBD/2019-20	2.275	210.71900	194.81157	22.30707	181.72361	181.72361	0.00000	0.00000		
11	Jagatpur Sansatha to Pangachhi(Kamat Tol)				2.278	226.32000	211.07000	20.14163	142.32128	142.30214	0.00000	0.00000		
12	Ghuskipatti to Navtol(Ram Prasad Ka Ghar)		Fuladev Yadav	14MIBD/2020-21	1.565	152.78000	137.57493	13.73813	137.57493	137.57493	0.00000	0.00000		
13	Madhupur To Boraha Mahadev Mandir		Fuladev Yadav	14MIBD/2021-22	2.407	209.87100	356.70947	23.04890	266.48410	262.55468	0.00000	0.00000		
14	Virpur (Ramashish Yadav Ke Ghar) To Bisampur		Nksp Infra Private Limited	23MIBD/2021-22	3.204	322.19900	312.13650	29.21005	249.31443	249.31443	0.00000	0.00000		
	RCC Bridge On Virpur (Ramashish Yadav Ke Ghar) To Bisampur AT CH. 550 M				28.12 Meter	247.66800	255.95561	1.69901	255.58042	255.58042	0.00000	0.00000		
15	PMGSY (Bhubneshwar Yadav Ke Ghar) to Hariyahi		Rajdhar Kumar Yadav	25SBD/2020-21	1.122	118.07000	102.01075	6.02043	72.62979	67.38136	0.00000	0.00000		
Total =						3653.88700	3419.19207	335.57833	2748.89648	2732.12101	214.11584	68.40406		

(Signature)

Executive Engineer,
R.W.D. Works Division, Phulparas
22/12/23