

Re Abstract of cost

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work—	Consol of work from MGS1				
	Sihra Dandia path Sc				
	Harpur fatch Tola tak.				
Agency—	Madhu .Devi.				
Agreement	38/ CBD/19-20				
Date of start—	9/03/19				
Date of Completion—	8/03/20.				
U	Setting out reference pillar-				
THBP-1	2.630 Km				
	@ Rs	3554.64/KM		9349=	
(2)	Setting out buildings				
THBP-1	2.631 km				
	@ Rs	1654.57/KM		4352=	
(3)	Clearing and grubbing road land.				
THBP-2.	0.81 Hec.				
	@ Rs	119767.58/Hec		40912=	
(4)	Excavation of road way by manual means.				
THBP-2	260.443 m ³				
	@ Rs	122.77/m ³		31975=	
(5)	Consolidation of embankment-				
THBP-2	260.443 m ³				
	@ Rs	37.48/m ³		9761=	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(141) Providing retro reflection board.					
THBP-7	8	No (450mm x 600mm)			
		@ Rs 635.09 / each			50849 =
(145) Hot applying thermoplastic paint					
THBP-7		524.89 m ²			
		@ Rs 755.53 / m ²			396583 =
(146) Hot applying thermoplastic over PCC					
THBP-8		185.50 m ²			
		@ Rs 77.60 / m ²			14395 =
(147) P/f rumble strips					
THBP-8		2.85 m ²			
		@ Rs 245.05 / m ²			689 =
		= 14743617 =			
less previous payment - P-81					14087934 =
					= 655683 =

Continuation