

5th Final Bill (Recast)

37

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of Road: Gondak Nahan Pul Tameen					
Kantl To Bal Bhadrapur					
Agency: Krishna Muni					
Agreement no: 94/3 RD/2019-20					
Date of Commencement: 10/12/19					
Date of Completion: 09/12/20					
Actual Date of Completion: 26/04/21					
Date of entry: -					
MEASUREMENT					
Particular Nil.					

ABSTRACT OF COST					
(1)	Cons. of Hef & Working B.M.				
	Rs	Rs		Rs	
	1.457 k.m	VTMBP-29			
		@ Rs 3961.22/m		Rs	5771.00
(2)	Cons. of Helpline Pillar & Benchmark				
	Rs	Rs		Rs	
	1.457 k.m	VTMBP-29			
		@ Rs 1817.46/k.m		Rs	2648.00
(3)	Cleaning & Grubbing				
	Rs	Rs		Rs	
	0.4375 Ha	VTMBP-29			
		@ Rs 49496.70/Ha		Rs	21655.00
(4)	Disinfecting PCC				
	Rs	Rs		Rs	

Continuation

Particulars	Details of actual-measurement				Contents of area
	No.	L.	B.	D.	
-----	RD	-----	RD	-----	ET
2.00 No	VTMBP-35				
	@ Rs 4669.07/No			Rs	9326.00
(39/40) Edge lining					
-----	RD	-----	RD	-----	ET
251.60 m ²	VTMBP-35				
	@ Rs 735.40/m ²			Rs	185027.00
(40/41) Edge lining					
-----	RD	-----	RD	-----	ET
39.80 m ²	VTMBP-35				
	@ Rs 820.58/m ²			Rs	32659.00
(41/42) Rumble strip					
-----	RD	-----	RD	-----	ET
28.125 m ³	VTMBP-35				
	@ Rs 194.35/m ³			Rs	5466.00
(42/43) Planting of trees					
-----	RD	-----	RD	-----	ET
73.00 No	VTMBP-35				
	@ Rs 800.30/No			Rs	58422.00
				Rs	72830521-
Add Labourer 1% -				Rs	72831.00
Add A.S.T. 12% -				Rs	873966.00
				Rs	82298491-
Less 10% Belaid -				Rs	822985.00
				Rs	7406864.00
Less Previous Payment -				Rs	6177382.00
2.A.C				Rs	1229482.00

Continuation

23/5/23
EE

22/5/23
OF