

4th Final Bill (Recast)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - PMGSY Path in Maukauli					
Norings taken.					
Agency - Khinchoo Municipal					
Agreement no. - 33/SBD/2020-21					
Date of Commencement - 28/05/2020					
Date of Completion - 27/05/2021					
Actual Date of Completion - 25/10/22					
MEASUREMENT					
Further nil					

① Cons. of H/L & Working B/m.

RD	RD	ET
2.511 Km	VTMBP-33	
	@ Rs 3811.86/km	Rs 9823.00

② Cons. of H/L Pillar & Benchmark

RD	RD	ET
2.511 Km	VTMBP-33	
	@ Rs 1792.38/km	Rs 4501.00

③ Cleaning & Grubbing Road land

RD	RD	ET
0.75 H.O	VTMBP-33	
	@ Rs 51135.76/H.O	Rs 38350.00

④ E/L in Box cutting

RD	RD	ET
----	----	----

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
78.75m ²	VTMBP-39				
	@ Rs 208.18/m ²			Rs	16394.00
(iv) Planting of trees					
	No		Rs	Rs	
126.00 No	VTMBP-39				
	@ Rs 819.82/No			Rs	103316.00
				Rs	122,840.00
Add labour cost 1% —				Rs	12284.00
Add G.S.T 12% —				Rs	147408.00
Add Slightage —				Rs	43542.00
				Rs	1431640.00
Less 17.61% Below —				Rs	2521118.00
				Rs	11795282.00
Less Previous Payment —				Rs	10690881.00
				Rs	1104401.00
SAD					
22/5/23					
22/5/23					

Continuation