

Birth and Final bill Construction form

36

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - <u>Coner of road Jammu</u>					
Maker - <u>Jagdishpur P.M. G.S.Y.</u>					
Road to <u>Gandak Nagar</u>					
Agency - <u>Yadav Preeti Kumari</u>					
Agreement No - <u>71/SBD/2020-2021</u>					
Agreement Amount - <u>118.8535962</u>					
Date of start - <u>24/11/2020</u>					
Date of Completion - <u>23/11/2021</u>					
Actual date of Completion - <u>02/07/22</u>					
Date of measurement					
Measurement - Nil					

~~27/11/22~~ 28/11/23
 S/c
 AR

ABSTRACT OF COST

1. Providing and placing
m.m.G.S.Y. and intermatory
board

Unit - km NET) P.M. 30)
 Qty = 4 NOS
 P10168 = 13/12
 P 40673 = L
 P 400673 = W

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20 Providing and Dressing 900mm Side Octagonal Wide stem 20 PN-34 Qty: 1 NOS A 8541811N 8542					
21 Plantation of trees and their maintenance Wide stem 20 PN-34 Qty: 152 NOS A 8082961N 122962 B 10570033					
Add 1% labour (less (+1105) etc					
Add 12% GST (+) 1268406-					
Add Signage charges (+) 116358-00					
					₹ 12060495=
less 1.97% below (-) 237592-					
					₹ 11822903=
less Previous payment vide PNO-35 (-) 6101466=					
					₹ 5721439=

114
27/5/23
21/1/23
21