

BUDHHA CONST

29/12/2019 PM 5:45

MB No:- 2740

MIMBY (SC)

Schedule XLV-Form No. 134

RWD WORKS DIVISION

RWD WORKS SUB-DIVISION

SA7799KA7TH

MEASUREMENT BOOK

MB No:- 2740

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of Road from					
Narayan tola to PMGSY road					
Agency - Buddha Construction.					
Agreement No - 06 SBD/MMGSY/21-22					
Date of Commencement - 04.02.21					
Time for Completion - 03.02.22					
(i) Setting out pillars.					
(i) Benchmark pillars					3 nos.
(ii) Reference pillars					11 nos.
(2) Clearing and grubbing Road					
land d - to all p -					
		2 x 2885 x 3.50			2.01 Ha
		10000			
(3) Dismantling of structures					
(a) Cement concrete					
		1 x 75 x 2.75 x 0.100			20.63
(4) Box cutting					
(a) Be side of BEA for provision -					
		2 x 100 x 0.650 x 0.100			13.00
Rigid		2 x 200 x 0.500 x 0.100			20.00
per		2 x 75.00 x 0.500 x 0.500			13.13
					46.13

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/24 E/W excavation for foundn					
Qty = 207	108m ³	—	vide Pg-18		
	@ Rs 279.09/m ³	—	Rs =	57801=00	
1/25 pro. concrete for PCC M-15 for					
Qty = 139.404m ³	—	vide Pg-18			
	@ Rs 5588.41/m ³	—	Rs =	779009=00	
2/26 pro. reinforced PCC M-20 grade					
Qty = 41.54 m ³	—	vide Pg-18			
	@ Rs 6346.18/m ³	—	Rs =	263620=00	
3/27 pro. weepholes					
Qty = 72 nos	—	vide Pg-18			
	@ Rs 111.79/nos	—	Rs =	8048=00	
10/29 S/H/ & Placing HYSD bar					
Qty = 1.524 MT	—	vide Pg-18			
	@ Rs 50673.82/MT	—	Rs =	77254=00	
11/33 pro. plain/reinforced cement concrete					
Qty = 78.788 m ³	—	vide Pg-18			
	@ Rs 6016.45/m ³	—	Rs =	474024=00	
12/34 pro. & laying RCC Pipe 14P-3					
Qty = 7.50 RM	—	vide Pg-18			
	@ Rs 3994.75/RM	—	Rs =	29960=00	
13/36 pro. RCC M-25 in Deck slab					
Qty = 16.02 m ³	—	vide Pg-19			
	@ Rs 7337.85/m ³	—	Rs =	117552=00	
			Total Rs =	2209954=00	

Continuation

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	Rs = 2	209954=00
Add 12% GST + 1% L.C. (+) Rs =					287294=00
					<u>Rs = 2497248=00</u>
Less 13.75% Below as per Assg (+) Rs =					343372=00
					<u>Rs = 2153876=00</u>
Deduction Previous Payment (-) Rs =					1238985=00
" " " (-) Rs =					274468=00
					<u>Total Rs = 640423=00</u>

25.7
4264M
de: 25.7
tude: 86
lon: 42.
acy: 2.8
14-02-2
3ajjnath

Page-