

3rd & final bill

40

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction & maintenance of road from dharmachak road to tukrahar. tah.					
Agreement no:- 68/SSD/2021-2022					
Name of contractor:- Shailendra Kr. Singh					
date of start:- 25/01/2022					
date of comp:- 29/10/2022					
Actual date of comp:- 29/10/2022					
Measurement nil					
(vi) providing of filling of					
working bench road					
on side of road (30)					
0.770 Km					
@ 12760.88/cm — M 91060.00					
(2) clearing & grubbing of road land etc					
on side of road (30)					
0.194 Ha					
@ 52900.33/Ha — M 7415.00					
(3) Box cutting & excavation of roadway as per					
on side of road (30)					
70.01 m ³					
@ 130.87/m ³ — M 9165.00					

Continuation

Total M

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30/31) Binding & laying hairnet & cement Concrete frame on porch dry side TMSD (37) 7.50m					
@ 3485.91/m —				1	26344.00
(31/32) Binding & laying on porch dry side TMSD (37) 66.81m ²					
@ 100.82/m ² —				1	6739.00
(32/33) Binding & laying cement running as porch dry side TMSD (37) 14.22m					
@ 52.78/m ² —				1	750.00
← Total					4370393.00
Add GST 12% —				1	524442.00
Add C.P. 1% —				1	43704.00
Add S.F. —				1	40200.00
← Total					4978244.00
Less 8.00% discount —					497824.00
← Total					4978244.00
paid up to previous bill 1				1	2807202.00
Net payable				1	3169039.00

Continuation

28/04/2023
JE

28/04/23
AR