

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road -	Pm Gsy 4047 to UMS				
Tajpur					
Name of Contractor	Rahul Kumar				
	Gindrapur Patna				
Agreement No -	mon Gsy / SBD / 59/2021				
Date of work start	8/2/2024				
Date of completion	7/2/2022				
Actual Date of Completion	30/6/2022				
Assessment of cost					
① Setting Bench mark	2.75 2.98 km (incl. TMS) - 67				
	@ 4197.28 / km				11438.0
② Construction of Reference Pillars	2.725 km (incl. TMS) - 67				
	@ 1936.58 / km				5277.20
③ Clearing and grubbing road/land	0.8211 Hec (incl. TMS) - 67				
	@ 52970.34 / Hec				43499.0
④ Excavations for roadway	15 Soil endo all embank				
	257.775 m ³ (incl. TMS) - 68				
	@ 1302.83 / m ³				33225.0
⑤ Construction of embankment	ordy soil end				

Continuation

Date 30.6.22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B	142	36226.00
Add 1% Labour Cost					142362.00
Add 12% GST					1708347.00
Add S. Fee					189444.00
				12	
					16226329.00
Less Premium Payment					14586608.00
					1689771.00
20/13/4/2023					
01/28					
					675909.00
					675909.00
Limit					675909.00
Chun					1.00