

Schedule XLV-FORM No. 13472

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	8th on AIC Bill				
N/W -	Const. of Road From Sarmast				
	Pur Paschim Tola Se				
	dakshin Tola Hote Hue				
	Repura Bagar Tak.				
Agency -	Ajay Kumar				
Agreement No -	102 SBM/19-20				
Date of Work order -	16.08.2019				
Date of Completion :-	27.07.2022				
	Measurement NIL				
	ABSTRACT OF Cost				

1.	Setting out bench mark			
	Pillar - 1 - 1st EIS			
	3.239 Km			
	@ 4536.95/Km - R			14698.0
2.	Reference Pillar -			
	3.239 Km			
	@ 2046.16/Km - R			6628.0
3.	Clearing and grubbing the road Land			
	1.536 Hect			
	@ 48687.96/Hect - R			74785.0
4.	Excavation the road way			
	South - 1st EIS			
	210.03 m ³			
	@ 77.65/m ³ - R			16338.0
5.	Pro. Const. of embankment			
	Lead up to 1000 m			
	5497.23 m ³			
	@ 115.13/m ³ - R			632954.0

Continuation

77

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
41/42 Pro Const to Weep					
hole -- of 6/19					
S2N01					
② 127.38/Each				R	6624.0
			C. of Rs		20949547.0
Less 0.02% below					4190.00
				C. of Rs	20945357.0
Less previous Payment up					
to Page No-71				R	18255044.0
				Net Rs.	2690313.00
<u>Paul</u>					
12.05.2023					
J.E					