

MMGSY अन्तिम Const. of Road from
PMGSY (ग्रामिण टोल) to Deepnagar Mandal -
Schedule XLV-Form No. 134 Tola
Agreement NO-65/SBD/MMGSY-2019-20
Name of contractor:- Md. ARFATU

DIVISION
ARARIA

Const. Cost:- 10452733=00
Maint. Cost:- 1375434=00

Total:- 11828167

SUB-DIVISION

Date of Commencement:- 09/01/2020

PALASI

Date of Completion:- 08/01/2021

Measurement Book

M.B.No.-2025

5th on A/C bill

42

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road from PMGSY Hapur to Deepnagar Mandal tola.					
Agency - Md. Asif					
Aggr. No - 65/SB/ MNH/2019-20					
Date of Commencement - 09.01.2020					
Date of Completion - 08.01.2021					
Actual date of completion - 02.02.2022					
Further measurement will					
Drawn by - 03/05/23					
Checked by - 5/5/23					

AB total of Cost.					
① Setting out WBM pillars					
1.250 km (Q.V. M.B P-35)					
@ R. 35163.00/km - R. 43954/-					
② Cleaning & Grubbing road					
Land (by manual means)					
0.481 Hect (Q.V. M.B P-35)					
@ R. 49496.70/Ha - R. 83755/-					
③ Const. of Embankment					
2512.54 m ³ (Q.V. M.B P-35)					
@ R. 153.73/m ³ - R. 386253/-					
④ Const. of Subgrade & Earth Shoulder					
834.80 m ³ (Q.V. M.B P-36)					
@ R. 173.16/m ³ - R. 144554/-					

Continuation

Continuation