


मापित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा मापित कुल 100 एक सी
पन्ने है यह मापी पुस्त श्री. ~~अनिल कुमार सिंह~~
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....~~27 फौली~~.....को निर्गत
किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, गधुवनी
CHH
27/11/20

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2433

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work - constitution of road	part A.				Beldharshi
Jagdish Road					to chorned
Beldharshi road					under nursery
(32)					
Agency -	Shirdani				Engineers pro-
	Shirdani				Singh
Agreement no -	127 S.B.D				2020-21
Date of commencement :-	20-9-2020				
Date of completion :-	23-09-2021				
(Record measurement at)	18.8.21				
item no - ① :-	setting out				
peles -					of 12
1.00 X 6.00					= 6 nos
					Total = 6 nos
item no - ② :-	clearing & grubbing of vegetation				of 12
3 X 30 X 3.50					= 315 M ²
6 X 30 X 3.50					= 630 u
8 X 30 X 3.50					= 840 u
2 X 30 X 3.50					= 210 u
4 X 30 X 3.50					= 420 u
5 X 30 X 3.50					= 525 u
					Total = 2940 u

$$\text{Qty} = \frac{2940}{10,000} = 0.294 \text{ Heter}$$

Continuation total = 0.294

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21 No. (1) Piv 8 1041 m W 86 m					
				of 15	
Qty vide TMB P-5, 21 No. (1)					
617.85 m ³ @ Rs 2784.36/m ³					Rs 17,20,317
21 No. (5) Piv 8 1041 m W 86 m					
				of 15	
Qty vide TMB P-5, 21 No. (5)					
227.81 m ³ @ Rs 3496.70/m ³					Rs 7,96,583
21 No. (6/2) Piv fixing mms/Board					
				of 15	
Qty vide TMB P-6, 21 No. (6/2)					
02 Nos @ Rs 10808.90/No					Rs 2,16,180
21 No. (7/2) E/W in excavation					
				of 15	
Qty vide TMB P-6, 21 No. (7/2)					
53.53 m ³ @ Rs 279.09/m ³					Rs 16,631
21 No. (8/23) Piv PCC MIS concrete					
				of 15	
Qty vide TMB P-6, 21 No. (8/23)					
9.18 m ³ @ Rs 6273.76/m ³					Rs 57,593
21 No. (9/24) Piv plain/R.C.C. in sub					
structure in foundation - 15					
Qty vide TMB P-6, 21 No. (9/24)					
67.49 m ³ @ Rs 6273.76/m ³					Rs 42,34,162
21 No. (10/25) Piv 8 1041 m W 86 m					
				of 15	
Qty vide TMB P-7, 21 No. (10/25)					
15 m @ Rs 3819.04/m					Rs 57,286

Total Continuation Rs 34,02,948

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. 12		Rs 34,02,948 =
Add 12% HST					Rs 4,08,354 =
Add 1% Labour chgs					Rs 34,029 =
Add 1.41% S. Pro.					Rs 47,982 =
Total					Rs 38,93,313 =
less 16.64% below of B&B					Rs 64,78,47 =
Total					Rs 32,45,466 =
Deduct prepaid B&B					
vide page 8					Rs 12,98,187
Total					Rs 19,47,279 =
					28.04.23
					50

Limit As per
Amol. ₹ 97,36,40 =