

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सी
पन्ने है यह मापी पुस्त श्री...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...को निर्गत
किया जात है।

13/04/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मयवती

17/04/21

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 2511

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

(These four are the measurements relating to each work.)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	O.	
	<u>Est. on A/C Bill.</u>				
	<u>Record measurement</u>				
N/W:-	Const. of Rd. from Jagdish House Bana tal to Chhotabana to Brahman tal Kalkindur Under m.m.r.s. (S.C.)				
N/A:-	MIS Narayam Inter Prices.				
App. No-	108 SBD/2020-21.				
Date of start-	17-7-2020.				
Date of completion-	16-9-21.				

① Setting out pillars -					
— do — do — E.I.					
					18 Nos.
② Clearing & grubbing Rd.					
land — do — E.I.					
B.M.	8	30.00	3.50	=	840.00 m ²
N/A	5	30.00	3.50	=	525.00 m ²
	9	30.00	3.50	=	945.00 m ²
L.A.	7	30.00	3.50	=	735.00 m ²
	6	30.00	3.50	=	630.00 m ²
B.M.	10	30.00	3.50	=	1050.00 m ²
N/A	9	30.00	3.50	=	945.00 m ²
	7	30.00	3.50	=	735.00 m ²
E.I.	1	20.00	3.50	=	70.00 m ²
					6475.00 m ²

Continuation
 $\div 10,000 = 0.65 \text{ Hec.}$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) 1000 - H. 25 Deck slab					
Qty. side Tmp - 16					
Qty = 7.372 m ²					
@ Rs 7246.51 / m ² = Rs					53422
11) 1000 - 1000 - 1000 - 1000					
Qty. side Tmp - 17					
Qty = 24.00 m					
@ Rs 38.08 / m = Rs					9142
12) 1000 - 1000 - 1000 - 1000					
Qty. side Tmp - 17					
Qty = 40000					

@ Rs 625.32 / m ² = Rs					2501
13) 1000 - 1000 - 1000 - 1000					
Qty. side Tmp - 17					
Qty = 249.66 m ²					
@ Rs 190.36 / m ² = Rs					66599.2
(1000 - 1000)					
14) 1399.44 m ² @ 151.07 / m ² = 215612					
15) 1000 - 1000 - 1000 - 1000					
Qty. side Tmp - 17					
Qty = 23.25 m ²					
@ Rs 75.75 / m ² = Rs					17572

Vr 11/4 83 25.9.23

23

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of iron
	No.	L.	B.	D.	
15) pro-6.S.B-g-2-1 of 13					
Qty. side + m BP - 17					
Qty = 1424.26 m ³					
@ Rs 2800.53 / m ³					= Rs 3988689
16) pro-w.B.m-III - - - - - 1213					
Qty side + m BP - 18					
Qty = 506.25 m ³					
@ Rs 3516.23 / m ³					= Rs 1780041 =
total = Rs					7271958 =
Add 12% G.S.T = Rs					872635 =
Add 1% W.P. = Rs					72720 =
Add S.Fee = Rs					69084 =
total = Rs					8286397 =
10% Deduct = Rs					828640 =
total = Rs					7457757 =
deduct p.paid-Bee					5257739 =
total = Rs					2200018 =
Commit =					1100010 =
S.D 8% = 88000 =					25.04.23
I.T 2% = 22000 =					SE
C.GST 1% = 11000 =					
S.GST 1% = 11000 =					
Less 1% = 11000 =					
Fin 10% = 100000 =					
total = 242000 =					
By ch. = 857010 =					
total = 1100010 =					
Passed for Rs = 1100010 = (Rupees)					
Elevated 242000 only.					

Continuation

Executive Engineer,
R.W.D. Works Division

Madhubani

25/9/23