


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4th and final Bill
N/W-					Const. to Road from
					Malahi Dwarika Ray
					ke ghar se lakshin to
					Nim chaur Palwa
Agency:- Nikesh Kumar Singh					
Agreement No - 3605BD/2021-22					
Date of work order - 02.09.202					
Date of Completion:- 01.09.2022					
Actual Date of Completion - 24.09.2022					
Drawn (V.P. No. 1369)					
Measurement - NIL					

					ABSTRACT of cost
1					Pro. Setting out
					B.m. pillar-
					2.25km V.P. - 30
					@ Rs. 3996.14/km - Rs. 8991.0
2					Pro. Const. of reference
					Pillar - ab E19
					2.25km
					@ 1837.23/km - Rs. 4134.0
3					Pro. Clearing and grubbing
					road land.
					0.68 Hect
					@ 52970.34/Hect - Rs. 36020.0
4					Excavation of road
					way ^{Continuation} ab E19
					215.52 m ³
					@ 130.83/m ³ - Rs. 28196.0
					C.O. Ps.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28.	Pro. Const. of Road				
	Street - also E19				
78.75 m ²					
	② 206.19/m ²				Rs. 16237.
29.	Pro. Planting of				
	tree and their				
	maintenance - also E19				
40 Nos					
	③ 844.09/Each				Rs. 33764.
					C.O. Rs. 11541976.00

Adol 12% GST and 1%.					
L.C. Total 13%.					Rs. 1500437
Adol Signage Fee -					123758.0
					C.O. Rs. 13166191.00
L.C. Previous Payment					
up to page No - 37					(-) Rs. 994792.00
					C.O. Rs. 3218270.00


 16.05.2021
 J.B

Continuation