

Const. L. of Kokna Chowk to Kokna Gaon.

Schedule XLV-Form No. 134

CH TO MMSY (Gen.)

BARSOI DIVISION

Barsoi SUB-DIVISION

M.B. No. 1953

MEASUREMENT BOOK

Ag. No. - 58 (J.B.D.) / 2021-22
A. 200 Choudhary

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/C bill					
Name of Work: Const ⁿ of Road from					
Kokna Chowk to Kokna gaon.					
Name of Agency - M. Arzoo Chaudhary					
Agreement No - 58 SBD/2021-22					
Date of Start - 30.12.21					
Date of Completion - 29.07.2022					
Actual Date of Completion - 22.06.2022					
Further measurement - Nil					
Date of Entry - 15.05.2022					

Abstract of cost

1. P.V. & fixing of working bench
 mark --- etc
 i) Bench mark pillars
 01 No. vide TMB P-36
 @ 4372.02/No — A. 4372.00
 ii) Reference pillar
 3 Nos vide TMB P-36
 @ 2016.67/No — A. 6050.00
2. Clearing and grubbing
 of road land
 0.53 H vide TMB P-36
 @ 53879.81/H — A. 28556.00
3. Constⁿ of embankment

Continuation

Particulars	Contents of Bill of Materials				Contents of area
	No	L	B	D	
3.20 m ² vide TMB P-37					
@ 6180.96/m ³					Rs. 56865.00
21. P/V plain/reinforced					
Cement concrete M20 grade					
in Sub St ⁿ .					
63.41 m ³ vide TMB P-37					
@ 6997.75/m ³					Rs. 443722.00
22. P/V and laying R.C. pipe					
NP3 1000 mm dia.					
15.0 m vide TMB P-37					
@ 4285.04/m					Rs. 64276.00
24. Painting of parapet wall					
41.28 m ² vide TMB P-40					
@ 101.61/m ²					Rs. 4194.00
25. P/V and laying of					
reinforced cement concrete					
pipe 300 mm dia					
15.0 m vide TMB P-40					
@ 998.43/m					Rs. 14976.00
					Rs. 6227591.00
					Rs. 747311.00
Add. GST 12%					Rs. 6227591.00
					Rs. 62276.00
Add. L.C. 1%					Rs. 747311
					Rs. 7037128.00
Add. 10% S.F.					Rs. 82831.00
					Rs. 7120009.00
Less 14.05% below					Rs. 1000361.00
					Rs. 6119648.00

Continuation

Continuation

Alleged
0
23165123
Executive Engineer
Rural Works Department
Works Division, Barsoi