

प्रमाणित किया जाता है कि इस मापी पुस्तक में
 के द्वारा अंकित कुल 100 एडरों पर
 मापी पुस्तक की नक़्क़ा उमाए सहायक जमिनी
 ग्रामीण कार्य विभाग कार्य अन्तर् प्रमाणित रखा
 है निम्नलिखित ज्ञात है

03.8.20
 कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, मधुबनी
 03/08/20

Sch. XLV-Form No. 134

ग्रामीण कार्य विभाग कार्य प्रमंडल, मधुबनी DIVISION
 ग्रामीण कार्य विभाग कार्य अन्तर् प्रमाणित रखा SUB-DIVISION
 रखा।

Measurement Book

No. 2273

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Measurement of work - Containing 20000 sq ft area, Bhandar field to Fulari					
From To under Mm G.S. (sc)					
				L = 1772 Kw	
Measurement of Agency - M/s Om Pooth					
Az - Ramchawk, Madhubani					

Aggt No - 40 SBP/2020-21

Date of start - 17/07/2020

Date of Completion - 16/07/2021 (As per Aggt)

work done

1) Clearing & Graveling road

2x5x30.2x	$\frac{1.25+2.25}{2}$	= 525.2m ²
2x5x30.2x	$\frac{1.25+2.25}{2}$	= 525.2m ²
2x5x30.2x	$\frac{1.25+2.25}{2}$	= 525.2m ²
2x5x30.2x	$\frac{1.25+2.25}{2}$	= 525.2m ²
2x5x30.2x	$\frac{1.25+2.25}{2}$	= 525.2m ²
2x5x30.2x	$\frac{2.25+1.25}{2}$	= 525.2m ²

Continuation

C/O 3150.20m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) P.V. & fixing of reflector - reflective and semi					
reflective - do - 219.					
(i) 600m equilateral A					
Qty = 12 No videl (26)					
@ R. 3636.25/No - R. 43636.00					
(ii) 900 mm octagonal					
Qty = 02 No videl (26)					
@ R. 8925.25/No - R. 17957.00					
(iii) 600 x 450 mm rectangular					
Qty = 04 No videl (26)					
@ R. 4815.28/No - R. 19264.00					
(21) P.V. & laying hot applied thermoplastic compound found. Net of - do - 219					
Qty = 335.80 m ² videl (26)					
@ R. 735.20/m ² - R. 246961.00					
(22) P.V. painting on parapet of CD wall - do - 219					
Qty = 82.56 m ² videl (27)					
@ R. 97.18/m ² - R. 8023.00					
(23) P.V. & laying brick soling					
Qty = 230.00 m ² videl (27)					
@ R. 473.67/m ² - R. 108944.00					

Continuation

Total = R. 10303692.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(54) planting of trees by the road side					
		do - 819			
Duty = 112 Nos videl - (27)					
		@ Rs. 819.92 / Nos			Rs. 91831.00
					/
		Total = Rs.			10395523.00
Add @ 12% GST		(+) Rs.			1247465.00
Add @ 1% LC		(+) Rs.			103955.00
Add S. fee					
videl - (28)		(+) Rs.			224957.00
					/
		Total = Rs.			11971922.00
less 2.72% as per Agreement		(-) Rs.			325636.00
					/
		Total = Rs.			11646286.00
less previous payment (-) Rs.					4226652.00
					/
		Total = Rs.			7419634.00
		Limit			1419840
18/04/2023 JE					

Continuation