

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. अशोक उमर सिंह
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....को निर्गत
किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी
मिनाम

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 2695

Name of Officer _____

Date of first entry _____

Date of last entry _____

ISTONALCBILL

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work: - construction of road from Brahman tal to marukiya					
Road under mmsby (sc)					
Agency: - Vikash Engineers					
Agreement no: - 168 S. BD					2020-21
Date of commencement: -					10-2-2021
Date of completion: -					9-11-2021
(Record measurement dt)					10.5.22

Item no-①: - paving					
And fixing pillar - - - - -					
1.00 X 3 nos =					3 nos
					Total = 3 nos

Item no-②: - cleaning					
and scrubbing of vegetation etc					
2 X 30 X 3.50 =					210 m ²
5 X 30 X 3.50 =					525 "
3 X 30 X 3.50 =					315 "
5 X 30 X 3.50 =					525 "
3 X 30 X 3.50 =					315 "
					Total = 1890 m ²

Qty -	$\frac{1890}{10000}$	=	0.189 Hect
			Total = 0.19 Hect

Continuation

Particulars	Details of actual measurement -				Contents of area
	No.	L.	B.	D.	
01. no (12/81) 200W stone				of E/F	
84 wide TMB	P-17, 91 no (9/81)				
02 nos @ Rs 616.77/no				Rx	123420
01. no (13/82) Retiro lattice sign board				of E/F	
84 wide TMB	P-17, 91 no (10/82)				
08 nos @ Rs 3406.08/no				Rx	27,24920
01. no (14/83) step / start board				of E/F	
84 wide TMB	P-17, 91 no (11/83)				
02 nos @ Rs 8483.36/each				Rx	16,96720
01. no (15/84) 600mm x 450mm rectangle				of E/F	
84 wide TMB	P-17, 91 no (12/84)				
04 nos @ Rs 4527.0/no				Rx	18,10820
01. no (16/85) Road marker once				of E/F	
part					
84 wide TMB	P-18, 91 no (13/85)				
110.40m ² @ Rs 21.60/m ²				Rx	79,66520
01. no (17/86) PIV & Party Hammer Brand				of E/F	
84 wide TMB	P-18, 91 no (14/86)				
05 nos @ Rs 10832.49/no				Rx	54,16220
01. no (18/87) E/W in excavation job				of E/F	
84 wide TMB	P-18, 91 no (15/87)				
28.85m ² @ Rs 279.89/m ²				Rx	805220

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
51. m ² (19/88) P.V. M.I.S. p.c.c. in foundn					
					of E 15
847 vide TMB P-18.91 m ² (16/86)					
4.58 m ² @ Rs 5574.57/m ²					Rs 25,532.00
91. m ² (20/89) plain/R.C.C. in sub-structure					
					of E 15
847 vide TMB P-18.91 m ² (17/89)					
33.74 m ² @ Rs 6396.110/m ²					Rs 2,15,805.00
97 m ² (21/90) P.V. P.C.C. @ 3 1000 m ²					
					of E 15
847 vide TMB P-19.91 m ² (22/90)					
7.50 m ² @ Rs 3799.56/m ²					Rs 28,497.00
97 m ² (23/91) painting on parapet					

Wall - - - of E 15				
847 vide TMB P-19.91 m ² (24/91)				
20.64 m ² @ Rs 101.40/m ²				Rs 400.00
				Total = Rs 4478,320.00
Add 12% LST				Rs 537,398.00
Add 1% Labour cost				Rs 44,783.00
Add 5% P.C.C.				Rs 63,144.00
				Total = Rs 50,78,862.00
less 5% in. below				= (Rs 2,79,845.00)
				Total = Rs 47,99,017.00
deduct previous payments				= (Rs 6,05,402.00)
				Total = <u>Rs 41,93,615.00</u>
				18/09/22 JE

Limit Rs pay
 Final — Rs 41,93,615.00
 Continuation Rs 45,40,522.00