

of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	1st on A/c Bill				
	N/W- R.C.d. Road No-14				
	TO N.H.31 Via				
	Navataliya Dhar-				
	abra.				
	Head:- MR/3054				
	Block- Gopalpur				
	Name of Contractor:-				
	Mahmar Infr-				
	ateck private				

Limited, Prop-

Rajiv Ranjan

Hejipur Varshali

Agreement No:-

04MBD/2021-22

Agreement Date:-

04/10/2021

Date of Commencement

= 04/10/2021

Date of Completion:-

03/07/2022

Agreement Rate @ Rs-3.63% below

Cons'n Cost-

Maint'n Cost-

(Continuation)

Actual Date of Completion:- 23.5.22

(23) 800 mm square

Qty vide TMBP-50

7.00 Nos @ R 3568.92 / No R 24983

(24) Boundary Rilla

Qty vide TMB P-50

39. Nos @ R 486.73 / No R 1898

(25) 800 mm copulateral

e triangular

Qty vide TMBP- 50

3.00 Nos @ R 3544.07 / No R 10632

(26) 900 mm side

Octagon

Qty vide TMB P-50

2 Nos @ R 7728.34 / No R 15457.00

Total R 4578052

Add 12% GST R 549366

Add 1% Labour cost R 45781.00

Add 10% S.E. R 29993.00

Add 10% S.E. R 5656.00

5208848

5178855

189081

less Below 3.63% R 187992.00

5019767

R 4990863

less Previous Payment R 4543092

R 447764

(Continuation)

amp. R 476,668

23.5.23
36

28/5/23

22/5/23