

MMGSy Gravt Const. of Road from Sonapur
Madarsa se west South Raniketta in

Schedule XLV-Form No. 134

Agreement No-135/SBD/MMGSy-21-22

Name of Const.:- Expression Buildtech Pvt.Ltd

DIVISION

Const. Cost:-

ARARIA

15
Mainf. Cost:-

SUB-DIVISION

Total. 6186661/-

SIKTI

MEASUREMENT BOOK

Date of Commence:- 23-11-2021

Date of Completion:- 22-08-2022

2518

Est on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/works:-	Const of road from Sonapur				
	Madarsa to west, South Rom Katta in				
	Gravel block under M.H.Sy.				
N/Agency:-	Expansion Buildtech Pvt. Ltd, Patna				
Agg No.:-	135/5 BD/M.H.Sy/Sect-22				
	Date of Commencement:- 23/11/2021.				
	Date of Completion:- 22/08/2022				
	Date of agreement:- 11/01/2023				

Measurements

(i) Setting out pillars	do do do job.				
(i) working benchmark	$25 \times 30.00 \text{ m}$ $= 750 \text{ m}^2$ $= 0.75 \text{ Ha}$				
(ii) Reference pillars	$25 \times 30.00 \text{ m}$ $= 750 \text{ m}^2$ $= 0.75 \text{ Ha}$				
(2) clearing and grubbing	$2 \times 25 \times 30.00 \times 3.50 = 5250 \text{ m}^2$ $= 0.58 \text{ Ha}$				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ P/W Grd. B. --- do do --- all job					
P(3) 455.49 m ² @ 3847.582					1752534.00
⑥ P/W Loghouse --- do do --- all job					
P(4) 2100.00 @ 11054.98					22,110.00
Sub Total					22,35,856.00
less 18.28% as per agreement					2,96,822.00
Total					19,38,134.00
⑦ Add 12% G.S.T.					22,68,303.00
⑧ Add 1% L.C.S.					22,358.00
⑨ Add S.Pee.					34,757.00
					25,61,274.00
less 18.28% as per agreement					3,40,137.00
Total					22,21,137.00

J.B. Material Statement				
① Bar Bt. -	2881.595 m ³			
② Grd. B. -				
S/Metal -	546.588 m ³			
③				
④				
⑤				
⑥				
⑦				
⑧				
⑨				
⑩				