

**कार्यपालक अभियंता का कार्यालय,**  
**ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल।**

पत्रांक.....719 (अनु०)

सुपौल, दिनांक.....26/05/2023

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, सुपौल।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी  
—सह—सचिव, नोडल पदाधिकारी,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय :— मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अंतर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अंतर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा की जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सकें।

अनु० :-1. उपयोगिता प्रमाण पत्र Form GFR 19A

2. अधियाचना प्रपत्र।

विश्वासभाजन

26/05/23  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, सुपौल।

**Rural Works Department**  
**MMGSY(SC) Allotment Requisition Formate**

Name of Division :- R.W.D., Works Division Supaul

| S.N<br>o | Year    | Name Of Road                            | Administrative<br>Sanction<br>(In Lacs) |                     | Agreement Amount<br>(in Lacs) |          | Name of<br>Contractor | Agreement<br>No.  | Agreement<br>Date | Date Of<br>Completion | कार्य का स्तर (E/W,<br>GSB,Etc.)   | Actual Date<br>of<br>Completion | Total<br>Expenditur<br>e as per<br>MIS<br>(In Lacs) | Value of<br>Masurement<br>(in Lacs) | Current<br>Demand<br>(in Lacs) | Remark.                          |
|----------|---------|---|---|---------------------|-------------------------------|----------|-----------------------|-------------------|-------------------|-----------------------|--|---------------------------------|---|-------------------------------------|--------------------------------|----------------------------------|
|          |         |   | Length<br>(In K.M)                      | Amount<br>(in Lacs) | Const.                        | Maint.   |                       |                   |                   |                       |  |                                 |   |                                     |                                |                                  |
| 1        | 2       | 3                                       |   | 4                   |                               | 5        | 6                     | 7                 | 8                 | 9                     | 10   | 11                              | 12  | 13                                  | 14                             | 15                               |
| 1        | 2019-20 | L030 To<br>Mandal Tola 2                | 1.000                                   | 85.93000            | 63.51038                      | 7.98446  | Rajesh<br>Kumar Yadav | 30SBD/<br>2022-23 | 01.07.2022        | 30.6.2023             | E/W in Progress, GSB in<br>Progress.   | -                               | 0.00000   | 39.89186                            | 39.89186                       | कराया गया कार्य<br>संतोषप्रद है। |
| 2        | 2016-17 | Simraha to<br>Sarajakoni                | 4.585                                   | 309.74000           | 258.70415                     | 22.28643 | Sanjay<br>Kumar Jha   | 24SBD/<br>2017-18 | 16.12.2017        | 15.12.2018            | Completed.   | 18.11.2020                      | 242.00000   | 247.79852                           | 5.79852                        | कराया गया कार्य<br>संतोषप्रद है। |
| 3        | 2019-20 | Amtho<br>Punarvas To<br>Basbaratti Road | 2.100                                   | 148.50700           | 133.65063                     | 14.57641 | Lalan Kumar           | 13SBD/<br>2020-21 | 11.02.2021        | 10.02.2022            | E/W In Progress, GSB &<br>GR-III Completed. PCC<br>350 mtr Completed, BT in<br>Progress. | -                               | 79.05925  | 99.43672                            | 20.37747                       | कराया गया कार्य<br>संतोषप्रद है। |

नोट:-

1. भुगतान प्रक्रिकार प्राप्त होने पर 05 दिनों के अंदर बिचनों का भुगतान कर उपयोगिता प्रमाण पत्र समर्पित कर दिया जाएगा।
2. कार्य स्थल पर नागरिक सूचना पट्ट एवं स्थल प्रयोगशाला स्थापित किया गया है।
3. प्रपत्र QM-1 एवं उपयोगिता प्रमाण पत्र (19A) संलग्न है।
4. पथ निर्माण के लिए पूर्ण लम्बाई उपलब्ध है जिसे संवेदक को Hand Over कर दिया गया है।
5. संवेदक को Mobilization एवं Machinery अंगीन की आवश्यकता नहीं है तथा संवेदक द्वारा मौंग नहीं की गई है।

Executive Engineer  
Rural Works Department  
Works Division Supaul  
*(Signature)*  
20/05/23

**\*FORM GFR 19-A**  
**(See Government of India's decision (I) below rule- 150)**  
**Form of Utilization certificate up to the month May 2023**  
**PIU:- E.E RWD(W)DIV-Supaul**

| SL.NO. | Name of Schemes | Sanction No.& Date with Amount (In Lacs) | Amount received (In Lacs) | Particulars   |
|--------|-----------------|--|---------------------------|---|
| 1      | 2               | 3  | 4                         | 5   |
| 1      | MMGSY (SC) CFMS | Sanction No.& Date with Amount           | 1296.55565                | Certified that out of Rs. 1296.55565Lacs of grants-in-aid sanctioned during the years 2022-23in favour of Executive Engineer R. W. D. Works Division, Supaul a sum of Rs1271.46604Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 25.08961 Lac remaining unutilized at the end of the period under report. |
|        |                 | <b>TOTAL</b>                             | <b>1296.55565</b>         |   |

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

*Selle*  
26/05/23  
DIVISIONAL ACCOUNTS OFFICER

R.W.D. Works Division, SUPAUL

*apudal*  
26/05/23  
EXECUTIVE ENGINEER

*R.W.D.*  
Works Division, SUPAUL