

MNGSY अवधि Const. of Road from Pakeri
Proqsy Road Bhaya Beniti Belman Tola
Agreement No- 82/SBD/MNGSY-21-22

Schedule XLV-Form No. 134

Agency:- Vrbh U Enterprises

Const. Cost:- 9250530:-

Maint. Cost:- 1105883:-

Total- 1036413:-

DIVISION

ARARA

Date of Commence:- 16.7.2021

SUB-DIVISION

Date of Completion:- 15.7.2022

Palasir

MEASUREMENT BOOK

2402

3rd on of bill

32

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work - Const. of road from Pakri PMGSY road bhaya Beni to Belomari tola .					
Agency - Vibhu Enterprises .					
Agg. no - 82/SBD/PMGSY/2021-22					
date of Commencement - 16.07.2021					
date of Completion - 15.07.2021					
date of actual Completion - 29.06.2022					
further Measurement nil					
13/05/22 SE					
13/05/22 AS					

Abstract of Cost			
① P/V & fixing masonry pillar			
1.10 Km (R.V. TMB. P-25)			
@R. 37761.66/Km - R. 41538/-			
② clearing & Grabbing road			
Land (by manual means)			
0.385 Hect (R.V. TMB P-25)			
@R. 52870.33/Hect - R. 20394/-			
③ Const. of Embankment			
lead upto 1000 m			
1143.11 m ³ (R.V. TMB P-25)			
@R. 190.57/m ³ - R. 217842/-			
④ Const. of Embankment			
1178.80 m ³ (R.V. TMB P-26)			
@R. 149.60/m ³ - R. 175735/-			

L.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23/32) P/V & fixing of typical M.M.S. sign board. 3 nos. (Q.V. T.M.B. P-29)					
@ Rs. 9839.67/each - R.					29519/-
(24/33) E/W excavation of foundation of structure. 15.662 m ³ (Q.V. T.M.B. P-29)					
@ Rs. 305.42/m ³ - R.					4783/-
(25/34) P/V P.C.C. M20 in foundation 2.846 m ³ (Q.V. T.M.B. P-30)					
@ Rs. 6982.96/m ³ - R.					19873/-
(26/35) P/V P.C.C. M20 in Substructure					

12.141 m ³ (Q.V. T.M.B. P-30)					
@ Rs. 7386.82/m ³ - R.					89683/-
(27/36) P/V & laying R.C. pipe NR3 7.50 m (Q.V. T.M.B. P-30)					
@ Rs. 3523.79/m - R.					26428/-
				R.	7611540/-
Add GST 12% H.C. 1% R.					989500/-
Add S.Cee - R.					120422/-
				R.	8721462/-
Less 1.19% below - R.					103785
				R.	8617677/-
Less previous payment R.					4599535/-
					4018142/-

Signature
13/05/23
JE

Signature
13/05/23
AE

Continuation