

MMGSY (NDB) BRICS MB No. 3540

Schedule XLV-Form No. 134

Prathmik Vidhyalay Suchi Gatan
To Harpur Nahar Tak DIVISION

रावेले - रास बाबू कुमार SUB-DIVISION

91-7211402

MEASUREMENT BOOK

MB No - 3540

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road :- Prathmik					
Vidhyalay Suhayi Gajan					
to Harpur Nahar Tal					
Agency :- Rambabu Kumar					
Agreement no:- 04560/23-24					
Date of Start:- 30.06.2020					
Date of Completion:- 29.06.2024					
Block:- Banijapur					

Date of measurement :- 15.07.2023					
① Clearing and grubbing					
road land (by manual					
means) i/c uprooting					
$2 \times 897.00m \times 3.50m$					$= 6279.00m^2$
					$\approx 0.68 Ha$
② Construction of embank-					
ment with approved					
material deposited					
$2 \times 30.0m \times \left(\frac{0.80 + 1.09}{2} \right) m \times 0.90m$					$= 49.14m^2$
$2 \times 2 \times 30.0m \times \left(\frac{0.70m + 0.95}{2} \right) m \times 0.80m$					$= 118.80m^2$
$5 \times 2 \times 30.0m \times \left(\frac{0.75 + 1.00}{2} \right) m \times 0.80m$					$= 210.0m^2$
$4 \times 2 \times 30.0m \times \left(\frac{0.80 + 1.05}{2} \right) m \times 0.75m$					$= 166.50m^2$
Ticked item				C/O	544.44m ²

Continuation

ABSTRACT OF COST

11

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① Providing and fixing of working benchmark pillar					
Qty. vide TMBP ⑩					
1. no:- ② = 0.8974 m					
@ Rs 15056 = 44 / m					Rs 13505 = 00
② Clearing and grubbing road land (by manual means)					
Qty. vide TMBP ①					
1. no:- ① = 0.68 Ha					
@ Rs 72697 = 86 / Ha					Rs 45654 = 00
③ Dismantling of existing structures like culverts					
— Cement concrete —					
El F					
Qty. vide TMBP ②					
1. no:- ③ = 112.20 m ²					
@ Rs 652 = 07 / m ²					Rs 73162 = 00
④ Excavation for roadway in soil using					
Qty. vide TMBP ②					
1. no:- ① = 82.625 m ³					
@ Rs 103 = 85 / m ³					Rs 8580 = 00
⑤ Construction of embankment with approved material from roadway cutting					

Continuation

C/O Rs 140901 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide Tmap (1)					
1. no. - (1) =					$49.78 m^2$
@ Pr 60 =					$57/m^2$ Rs 2015=00
⑥ Construction of embankment					
1000.0m lead					
Qty. vide Tmap (2)					
1. no. - (2) (1) =					$592.18 m^2$
@ Pr 258 =					$27/m^2$ Rs 53200=00
⑦ For 100.0m lead					
Qty. vide Tmap (2)					
1. no. - (2) (1) =					$401.00 m^2$
@ Pr 244 =					$49/m^2$ Rs 9779=00

⑧ Construction of granular					
⑩ Sub base by (BT)					
Qty. vide Tmap (2)					
1. no. - (2) =					$272.75 m^2$
Limit Qty. =					$269.40 m^2$
@ Pr 410 =					$83/m^2$ Rs 1105030=00
⑨/⑪ Providing, laying, spreading and compacting					
wongrs (BT)					
Qty. vide Tmap (1)					
1. no. - (1) =					$149.11 m^2$
Limit Qty. =					$148.56 m^2$
@ Pr 580 =					$65/m^2$ Rs 861923=00
					C/O Pr 2273851=00

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑩ (15) construction of grass-lar sub base by providing					
Qty. vide T msp ④					
1. no: - ① = 27.58 m					
@ Rs 1101 = 82/m ³					Rs 113128=00
⑪ (16) providing, laying, spreading w.b.m. grs					
Qty. vide T msp ④					
1. no: - ② = 104.04 m					
@ Rs 5801 = 85/m ³					Rs 603624=01
⑫ (17) construction of unreinforced cement concrete pavement					
Qty. vide T msp ⑤					
1. no: - ① = 221.95 m ²					
@ Rs 9422 = 21/m ³					Rs 2091259=00
⑬ (20) P/F of typical m.m.s.s. informative sign board					
Qty. vide T msp ⑩					
1. no: - ② = 2 nos.					
@ Rs 11518 = 31/No.					Rs 20036=00
⑭ (30) Earthwork in excavation for foundation					
					C/o Rs 5107898=00

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide Tmap (5)					
1. no: - (01) =			23.22 m ²		
Qty. vide Tmap (6)					
1. no: - (2) =			1.41 m ²		
Qty. vide Tmap (7)					
1. no: - (2) =			22.85 m ²		
Qty. vide Tmap (8)					
1. no: - (2) =			4.41 m ²		
			57.99 m ²		
@ Rs 410 = 66/m ²					Rs 22562 = 00
(5) (31) providing PCC M15					
as levelling course					
Qty. vide Tmap (5)					

1. no: - (2) =	2.775 m ²				
Qty. vide Tmap (6)					
1. no: - (3) =	3.00 m ²				
Qty. vide Tmap (7)					
1. no: - (3) =	2.81 m ²				
Qty. vide Tmap (8)					
1. no: - (3) =	3.00 m ²				
			11.585 m ²		
Limit Qty. =	11.384 m ²				
@ Rs 7859 = 43/m ²					Rs 89442 = 00
(16) (33) plain/R.C.C in Sub-					
Structure complete					
Qty. vide Tmap (6)					
1. no: - (01) =	16.04 m ²				

Continuation
C/o 16.04 m²

C/o Rs 5216952 = 00

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
				B/F 16.04m ²
Qty. vide TMBP (1)				
1. no. :- (01) =			15.27m ²	
Qty. vide TMBP (6)				
1. no. :- (01) =			12.61m ²	
Qty. vide TMBP (9)				
1. no. :- (01) =			17.35m ²	
			61.24m ²	
limit Qty. = 60.66m ²				
@ Rs 9015 = 24/m ²				Rs 546864 = 00
(17) (33) providing and laying Rec. Pipe				
NPS			600mm	

Qty. vide TMBP (6)				
1. no. :- (4) =			15.00m	
Qty. vide TMBP (8)				
1. no. :- (64) =			15.00m	
			30.00m	
@ Rs 2158 = 44/m				Rs 64753 = 00
				Rs 5828569 = 00
Less 0.20% below G				Rs 11697 = 00
				Rs 5816912 = 00
Add 18% GST (+)				Rs 1047044 = 00
Add 1% L. Ch (+)				Rs 58169 = 00
				C/O Rs 6922125 = 00

Continuation

[illegible]

Scanned with CamScanner