

1.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.O.R - Hussaungarj Harikau MSY					
to Primary School take under					
MSY (Sc)					
Agency - m/s jaganto cont.					
Ag. No - LC/SRD/MSY (Sc) 2020-21					
D.O.S - 24/09/2020					
D.O.C - 23/09/2021					
Actual D.O.C - Work in Progress					
Rate -					

Record Entry					
1.	Setting out working BM				
				=	1.10 Km
2.	Reference Pillar				
				=	1.10 Km
3.	clearing & grubbing				
	Road Land				
		$2 \times 30 \times 30.00 \times 3.50$		=	6300.00 m ²
		$2 \times 6 \times 30.00 \times 3.50$		=	1260.00 "
		$2 \times 1 \times 20.00 \times 3.50$		=	140.00
				=	7760.00 m ²
				=	0.770 hect.

Continuation

15/08/2023
 JE

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				Bf =	825390.00
6/ Plv & laying 1/2 B M Gr-10					
				Bly. vide T.M.B P-7	
				= 140.832 m ³ @ 3727.11/m ³ =	5,24,896.00
7. contn of CSB Gr-T-					
				Bly. vide T.M.B P-7	
				= 56.386 m ³ @ 2859.20/m ³ =	161219.00
8. Plv laying & spreading 1/2 B M Gr-10					
				Bly. vide T.M.B P-8	
				= 23.126 m ³ @ 3727.11/m ³ =	104829.00
9. Plv & Raising Ledge Board					
				Bly. vide T.M.B P-2	
				= 202 No @ 10901.71/m ³ =	21803.00
				Total =	1616339.00
Adding 1% (i. loss = (+)					16163.00
" 12% GST = (+)					193960.00
" S.Fcc = (+)					15500.00
				Total =	1841957.00
Less 5% below agreement				=	92098.00
					1749859.00
Less previous bill				(-)	827574.00
				=	9,22,285.00

Continuation

23/10/2023
AE

28/10/2023
JB