

1st & A/c bill

1

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work - Raipur to Subhaha					
Name of Agency - Grandhu Chhapar					
Agreement No - 10/MBD-NMP 2018/2022-23					
Date of start - 10/9/22					
Date of Complete - 09/6/23					
<u>WORK DONE</u>					
1) Cleaning & Grubbing Road land					
$2 \times 90 \times 30 \times 1.00 = 5400$					
$2 \times 10 \times 30 \times 1.00 = 600$					
<u>6000</u>					
= 0.6 Hec					
2) Const. of Sub-grade					
$2 \times 45 \times 30 \times 1 \times 0.250 = 675$					
$2 \times 45 \times 30 \times 1 \times 0.350 = 945$					
$2 \times 6 \times 30 \times 1 \times 0.300 = 108$					
$2 \times 3 \times 30 \times 1 \times 0.300 = 54$					
$2 \times 1 \times 30 \times 1 \times 0.200 = 12$					

Continuation 1794 m3

15.5.23
NE

BS-7006924

26

3002928=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Direction and Place Identification sign Board Page No. (22) Item No. (11)					
Out- 1.92 m ²					
@ 12680.63 — Rs					243472=
(12) Rebar Reflectorised Traffic Signs					
Out- Not					
(i) 600 mm equilateral ϕ triangle					
Out- No-36					
@ 3730.17 — Rs					134286=
(ii) 600 mm circular					
Out- No-34					
@ 4979.81 — Rs					169313=
(iii) 600 mm X 450 mm rectangular					
Out No-20					
@ 4264.25 — Rs					85285=
(13) P/v of Fixing Logo maintenance Project					
Out- No-3					
@ 14290.83 — Rs					42872=
(14) Bricks masonry					
Out- 40.32 m ²					
@ 7759.04 — Rs					44692=
(15) Plastering with cement					
Out- 40.32 m ²					
@ 182.66 — Rs					7364=
Continuation					
Rs-9515085					

Sch. XLV—Form No. 134

Contents of
area

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	

16) Painting door east
20

Out - 11.12 m

② 102.26 — R 119.76 =

R 9527061

9523065.00

1142768.00

1149247

35231.00

GRT 15% (+) R- 45270

LS 1% (+) R- 106344

SF (+) R- 106344

Total = R 10872322

10867808.00

~~Less previous payment - R 459447~~

R 459447

664025.00

Less 6.11% below (-) 664298

R- 10208024

10203785.00

Less previous payment (-) 6277885

R 3930139

3925900.00

Grand Total 4/11/23

CSA

4/11/23

certified that the work has
been completed as per agree-
ment.

4/11/23

Continuation