

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Village Mahua.					
to Malikpuria. V. R. Chauria.					
Agency - Bishwanath Prasad.					
Maharajganj, Siwan.					
Agreement No - 32403/88D/2020-21					
Date of work start - 01/09/2020.					
Date of completion - 31/08/2021.					
Revised Measurement					
Item. (1) Paving and fixing					
of working bench Mark					
Pillar & R.F. Pillar					
as per Comp. job					
as per tech spec.					
(i) Bench mark pillar =					2.60/km
(ii) R.F. pillar =					2.60/km
Item. (2) clearing and grubbing					
road. canal. culvert					
tech spec.					630.00
2x 3x 30m x 3.50m 2					2100.00m
2x 10x 30m x 3.50m 2					2100.00m
2x 10x 30m x 3.50m 2					2100.00m
2x 10x 30m x 3.50m 2					2100.00m
2x 1x 10m x 3.50m 2					70.00m
Continuation					6370.00m
					0.637 hect
					= 7000.00m
					= 0.70 hect

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Paving & fixing					
Working B.M pillars.					
Qty side TMBP (11 & 13)					
stem ① -		1.60	K.M		
stem ① -		1.10	K.M		
		2.60	K.M		
@ Rs 3852.43/K.M -					Rs 10016-00
② R.F pillar.					
Qty side TMBP (11 & 13)					
stem ②		1.60	K.M		
②		1.0	K.M.		
		2.60	K.M.		
@ Rs 1785.15/K.M Rs -					4641-00
③ clearing and grubbing road land.					
Qty side TMBP (11 & 13)					
stem ③ -		1.12	hect		
② -		0.70	hect		
		0.637	hect		
		1.757	hect		
		1.82	hect		
@ Rs 51133.76/hect Rs =					93063-00
④ Excavation for road way.					
2nd Soil Manual Means.					
Qty side TMBP (11 & 13)					
160.49 m ³ @ Rs 74.16/m ³ Rs =					11902-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Cons ^{tn} of embankment with material obtained by vol of MRP (11) & (14)					
Lead - 100m					
Item No (5) - 1547.29m ³					
(8) - 1569.57m ³					
Σ 3116.86m ³					
@Rs 141.14/m ³ Rs = 439914.00					
Lead - 100m					
88.91m ³ @Rs 175.22/m ³ Rs = 15579.00					
(6) Cons ^{tn} of GSB by poudity well graded material.					
Qty vol of MRP (12) & (15)					
Item (6) - 692.62m ³					
(5) - 729.00m ³					
Σ 1421.62m ³					
@Rs 3511.07/m ³ Rs = 4991407.00					
(7) Cons ^{tn} of GSB by poudity well graded material.					
Qty vol of MRP (12)					
19.50m ³ @Rs 3511.07/m ³ Rs = 68466.00					
(8) Providing laying and spreading compaction					
Qty vol of MRP (12) & (15)					
Item No (8) - 4219.993					
(6) - 253.125					
Σ 4473.118m ³					
@Rs 4265.44/m ³ Rs = 2999108.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(9) Const ⁿ Subgrade and earthen shoulder					
Qty vol of TMBP (13)					
2018.81 m @ Rs 176.86/m ³					Rs = 357047-00
(10) Const ⁿ Reinforced PCC pavement m-3					
Qty vol of TMBP (16)					
141.60 m ³ @ Rs 748.50/m ³					Rs = 1059380-00
					Rs = 10050520-00
Add BS @ 12% H) Rs =					1206062-00
Add L.C @ 1% H) Rs =					100505-00
Add S.F @ 10% H) Rs =					80404-00
					Rs = 11437492-00
Less previous payments					Rs = 3544626-00
					Rs = 7892866-00
Balance					
J.E					C2P 23/11/22 EE