


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 2nd ed final Bill					
Name of work	Construction of road				
from Bihari-Nigay road to Indrawal school					
Agency	Pappu Singh				
Agreement No	SBD 41/2018-19				
Date of Commance	20/11/2018 7 AS per				
Date of Completion	19/11/2019 / Agreement				
Date of Actual Completion	21/11/22				
Date of Entry	03/01/23				

Further Measurement - NIL

② 3rd ed

31/1/23



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1) Providing and drawing of working benchmark pillars and reference pillars - all complete job					
Qty vide TMB Page 7				= 8 M ⁰	
Vide TMB Page 10				= 2 M ⁰	
				10 M ⁰	
@ Rs 3721.55 each				= Rs 37216.10	
(2) Clearing and grubbing road land - all complete job					
Qty vide TMB Page 7				= 0.350 Hec	
Vide TMB Page 10				= 0.062 Hec	
				0.412 Hec	
@ Rs 47797.55/Hec				= Rs 19693.10	
(3) Construction of embankment with 1000m lead - all complete job					
Qty vide TMB Page 28				= 561.55 m ³	
@ Rs 146.38/m ³				= Rs 82200.10	
(4) Construction of embankment with 100m lead - all complete job					
Qty vide TMB Page 28				= 604.51 m ³	
@ Rs 119.78/m ³				= Rs 72407.01	
(5) Construction of subgrade and earthen shoulder - all complete job					

Continuation

Co Rs 863179.10

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			B.F. P	863179.10
Subgrade				
Qty Wide TMB Page 16 =		2539.67 m ²		
Wide TMB Page 24 =		811.89 m ²		
		3351.56 m ²		
@ R 148.10/m ³			= R	496031.10
(6) construction of 6.5 B grading I				
-- all complete job				
Qty Wide TMB Page 18 =		834.83 m ²		
@ R 1568.135/m ³			= R	1309306.10
(7) providing, laying, spreading				
and compaction WBM 3				
-- all complete job				
Qty Wide TMB Page 20 =		327.62 m ²		
@ R 2146.79/m ²			= R	703331.10
(8) providing and applying				
primer coat -- all complete job				
Qty Wide TMB Page 21 =		3433.12 m ²		
@ R 45103/m ²			= R	154593.10
(9) providing and applying tack				
coat -- all complete job				
Qty Wide TMB Page 21 =		3433.12 m ²		
@ R 14993/m ²			= R	51256.10
(10) providing, laying and rolling of				
close graded premium surface				
-- all complete job				
Qty Wide TMB Page 22 =		3433.12 m ²		
@ R 198.24/m ²			= R	680582.10

Continuation

@ R 4258278.10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BT PS	42582.78/w
(11) Construction of Cement Concrete					
Pavement M30 grade				all	
Complete job					
Qty vide TMB Page 23 =			16273 m ³		
@ 6575.28/m ³				= R	1069995/w
(12) Laying brick salting paper					
on prepared sub-grade					
all complete job					
Qty vide TMB Page 24 =			2510 m ²		
@ 540.20/m ²				= R	13505/w
(13) Paving and finishing					
1km Stone				all complete	
job					
Qty vide TMB Page 24 =			3 MO		
@ 2101.69 each				= R	6305/w
(14) Paving and finishing 200mm					
Stone				all complete job	
Qty vide TMB Page 24 =			4 MO		
@ 597.03 each				= R	2388/w
(15) Paving and finishing 600mm					
equilateral oil triangle board					
all complete job					
Qty vide TMB Page 25 =			6 MO		
@ 1501.19 each				= R	9007/w
(16) Paving and finishing 600mm					
circular board				all complete job	
Qty vide TMB Page 25 =			4 MO		
Continuation					
@ 1563.84 each				= R	6255/w
@ 5365733/w					

Sch. XLV-Form No. 134

Particulars	Details of actual measure		
	No.	L.	B.
			878 5365733.00
(17) Providing and fixing 800mm 600mm rectangular board			
--- all complete job			
Qty vide TMB Page 25 = 6 No			
	at 1661.03 each		= Rs 9966.18
(18) Providing and fixing 600mm 450mm rectangular board			
--- all complete job			
Qty vide TMB Page 25 = 4 No			
	at 1557.43 each		= Rs 6230.00
(19) Providing and laying of heat applied thermoplastic			
Compounder --- all			
Complete job			
Qty vide TMB Page 25 = 182.31 m ²			
	at 842.16/m ²		= Rs 153534.00
(20) Providing and fixing of mm GSY Informative sign board with logo --- all complete job			
Qty vide TMB Page 10 = 2 No			
	at 9351.22 each		= Rs 18702.44
(21) Earth work in excavation for foundation of structure			
--- all complete job			
Qty vide TMB Page 11 = 30.49 m ³			
vide TMB Page 12 = 25.35 m ³			
		55.84 m ³	
	at 274.58/m ³		= Rs 15333.60

Continuation

at 5569498.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFA	5569498-cu
(22) Provision pcc 150 mm					
Foundation - wall complete job					
Qty of concrete TMB Page 11 = 3.105 m ³					
Wide TMB Page 14 = 2.153 m ³					
				5.258 m ³	
				@ 44891.58/m ³ =	27295.10
(23) Brick masonry work in cm					
150 in load wall - - all					
Complete job					
Qty Wide TMB Page 12 = 33.09 m ³					
Wide TMB Page 14 = 26.69 m ³					
				59.78 m ³	
				@ 6718.02/m ³ =	401603.10
(24) Provision and laying RCC					
Pipe NP 3 1000 mm dia - - all					
Complete job					
Qty Wide TMB Page 12 = 7.50 m					
Wide TMB Page 14 = 7.50 m					
				15.00 m	
				@ 7727.79/m =	115917.10
(25) plastering with cement mortar					
1:4 on brick work - - all					
Complete job					
Qty Wide TMB Page 12 = 44.58 m ²					
Wide TMB Page 15 = 36.26 m ²					
				80.84 m ²	
				@ 166.85/m ² =	13813.10

Continuation

@ 170.85/m² = 6128126.10

