

Name of work :

Situation of Work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on AIC Bill				
① Name of road :-					
Construction of road					
road from Salepur Sir.					
manan RCT road to					
Kakuni bigha.					
② Name of Agency :-					
Shree Kumar verma					
Chandi Naland					

③ Agreement No.				
④ Date of start				
⑤ Date of completion				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L.	B.	D.	
① P.V. and fixing of working bench made etc. all completely Bench made by 1 No.					
Reference P. 11 and by 2 Nos.					
② Clearing and grubbing road land etc. all completely etc.					
2X 4X 25M X 3.50 = 700m ²					
2X 4X 25M X 3.50 = 700m ²					
2X 4X 25M X 3.50 = 700m ²					
2X 4X 25M X 3.50 = 700m ²					
2X 4X 25M X 3.50 = 700m ²					
2X 4X 25M X 3.50 = 700m ²					
2X 4X 25M X 3.50 = 700m ²					
2X 2X 25 X 3.50 = 350m ²					
2X 1X 30 X 3.50 = 210m ²					
③ Cutting of trees including of trunks branches etc. all completely etc.					
① Girth above 30m to 60m					
Qty: 14 No.					
② Girth above 60m to 90m					
Qty: 8 No.					
③ Girth above 90m to 120m					
Qty: 11 No.					
④ Construction of embankment with material obtained from borrow pits etc. all completely etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2' X 25M X 3.40 X 0.30 =					45M ³
4' X 25M X 4.05 X 0.45 =					182.25M ³
4' X 25M X 4.05 X 0.30 =					182.25M ³
4' X 25M X 4.05 X 0.30 =					182.25M ³
4' X 25M X 4.05 X 0.45 =					182.25M ³
4' X 25M X 4.05 X 0.30 =					182.25M ³
4' X 25M X 4.05 X 0.30 =					182.25M ³
1' X 30 X 4.05 X 0.45 =					54.67M ³
					Qty - 1193.75M ³
					215M³

(5) Construction of L.S.B
by P.V well graded
Material etc all
complete 506

2' X 25 X 3.75 X 0.20 =	37.50M ³
4' X 25 X 4.05 X 0.20 =	81.00M ³
4' X 25 X 4.05 X 0.20 =	81.00M ³
4' X 25 X 4.05 X 0.20 =	81.00M ³
4' X 25 X 4.05 X 0.20 =	81.00M ³
4' X 25 X 4.05 X 0.20 =	81.00M ³
1' X 25 X 4.05 X 0.20 =	20.25M ³
	Qty - 462.75M ³

(6) P.V Laying and Compacting
Stone aggregates
etc. all completed 525

2' X 25 X 3.75 X 0.075 =	14.06M ³
4' X 25 X 3.75 X 0.075 =	28.12M ³
4' X 25 X 3.75 X 0.075 =	28.12M ³
4' X 25 X 3.75 X 0.075 =	28.12M ³
4' X 25 X 3.75 X 0.075 =	28.12M ³

Continuation

ABSTRACT	of	COST.
----------	----	-------

- [illegible]

Continuation of 44,603:

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. P. P ₃		44,682
(3) Cutting of trees including of trenches etc. all completed					
Qty. vide TMB P ₁ 2					
(1) Qty. - 14 Nos.					
@ Rs. 345.76/cum					48402
(1) Qty. - 8 Nos.					
@ Rs. 606.08/cum					48482
(1) Qty. - 11 Nos.					
@ Rs. 1127.57/cum					12,483
(4) Construction of Embankment and Subgrade with					

approved material from borrow pits etc. all completed					
Qty. vide TMB P ₁ 2					
Qty. 1192.17 ms					
@ Rs. 262.06/ms					3,12,682
(5) Construction of PIV by PIV well graded material etc. all completed					
Qty. vide TMB P ₁ 3					
Qty. 462.75 ms					
@ Rs. 2530.58/ms					11,71,025
(6) PIV Laying and Contracting Stone aggregates etc. all					

Continuation C. of Rs. 15,50,399

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F-B		15,59,399=
Complete area					
Qty in the					
Qty			161.63 MB		
(2) 3776.44/MB					6,10,613=
Total B					21,61,012
Below 10% B					2,16,101=
Total B					19,44,911=
Add 18% GST					3,50,083=
Add 1% labour cess					1,94,492
Semi-concrete					80,473=
Total B					23,94,912=
10% B					2,39,491=
10% B					2,39,491=

98
24
25/10/23
