

1st & final Bill of Material Work

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :-	Lo	73			
Tarwara se tarwara-tola					
under MR (3054)					
Name of Agency :-					
Shakti Mat Body Devi					
At -	Spagha-tola				
P.O -	Hathya, P.S -	Miygarat			
Dist -	Gopalganj, Bihar				
Agreement No. & Dated					
05/MB/2022-2023					
Dated	14/10/2022				
Agreement Amount of Material Work					
Rs 8,32,635 = A					
Agreement Amount of Material Charge					
Rs 4,84,160 = B					
Agreement Rate					
22.91% below					
Date of Work Start					
14/10/2022					
Date of Work Completion					
13/07/2023					
Actual Completion date					
30/06/2023					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
⑥ providing & laying of precast coat with SS-1 V.T.M.B & P-5				
Area - 181.47 m ²				
① R, 60.00/m ² R, 10.888=0				
⑦ providing & laying of Jack coat with RS-1 V.T.M.B & P-5				
Area - 181.47 m ²				
① R, 20.41/m ² R, 3704=0				
⑧ providing & Rellings of 20 mm thick close graded precast concrete				
V.T.M.B & P-5				
Area - 181.47 m ²				
① R, 256.15/m ² R, 46,484=0				
⑨ providing Jack coat with precast concrete RS-1 V.T.M.B & P-6				
Area - 789.00 m ²				
① R, 17.01/m ² R, 13,421=0				
⑩ providing & Rellings of 25 mm thick SDBC V.T.M.B & P-6				
Area - 99.725 m ³				
① R, 13,964.15/m ³				
R, 2,75,443=0				

C.O - Total R, 5,21,097=0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Road Marking with thermo plastic compound on B.T. & CC pavement survey, V.T.M.D & P-7 Area - 170.00 y^2					
① R, 823.74 y^2 R, 90,611-2					
② Construction of kerbs shoulders and 1000y V.T.M.B & P-7 Qty - 231.00 y^3					
① R, 253.56 y^3 R, 58,572-3					
③ Providing & laying of RCC Mix Kerbs V.T.M.B & P-7 Qty - 1 No					
① R, 2826.53/cu R, 2827-0					
④ Providing & laying of RCC Mix 200mm V.T.M.B & P-7 Qty - 3 No					
① R, 789.27/cu R, 2368-0					
⑤ Provision of place identification Board V.T.M.B & P-8 Area - 1.92 y^2					
① R, 14,821.57 y^2 R, 28,457-0					

Ce - Total R, 7,03,932-0
Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
(16) 600 mm Equilateral				
rectangle Board				
V.T.M.B & P - 8				
Qty - 1 Nu				
① R, 4343.36/ea R, 17,373=0				
(17) providing & fixing				
of 600 mm square Board				
V.T.M.B & P - 8				
Qty - 1 Nu				
① R, 4283.05/ea R, 17,132=0				
(18) 600 mm x 450 mm size				
rectangular Board				
V.T.M.B & P - 8				
Qty - 2 Nu				
① R, 4139.31/ea R, 8279=0				
(19) providing & fixing of				
Boundary 12/1988				
V.T.M.B & P - 9				
Qty - 16 Nu				
① R, 657.70/ea R, 10,523=0				
(20) planting of trees				
by road sides.				
V.T.M.B & P - 9				
Qty - 40 Nu				
① R, 1063.59/ea R, 42,544=0				

C.O - Total R, 7,99,783=0

Continuation

Majority statement

- 2nd 30/06/2023
P.E.
30/06/23
AE

Sch. XL Form No. 134

Particulars	Details of actual work done			Contents of area
	No.	L	B	
Supply of Bitumen Emulsion (4%)				
Asphalt Emulsion (R 5-1) 7				
Bitumen 4% - 30				
X.M.B. No - 22.81 77990-22				
SS-1 - 329.81 Kg				
R 5-1 - 448.52 Kg				
Bitumen 4% - 30				
- 5507.11 Kg				

Final Certificate

13/06/23 Certified that
 Maintenance work has been
 completed as per specification
 & direction of E.I.D. on
 Dated 30/06/2023.

13/06/23 Maintenance work
 would be start from
 Dated 01/07/2023.

13/06/23 + 13/06/23

13/06/23 30/06/2023 30/06/23

13/06/23 30/06/2023 30/06/23

Continuation

13/06/23 30/06/2023 30/06/23

224.75

48.5762

M.B. - 02/2023

29/05/23

2/02/21