

NDB(BRICKS)

MB NO:- 803

Schedule XLV-Form No. 134

MMGSY NDB BRRP-365 Gmri Bakhya prs
DIVISION

RND Palki To Mangal To Ls
SUB-DIVISION

Agreement No - 275 BD/2022-23

MEASUREMENT BOOK

M/S Sunrise Construction

(H.L. Bridge)
Abstract



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd or A/c bill					
Name of work:- construction of HL RCC Bridge at RWD Path to Mangal Tola at Ch - 650 M					
Name of contractor:- M/s Sunrise construction					
Add - at - Gamhariya Corv Bazar, Dist - Saharsa					
Agst No:- 2758D/2022-23					
Date of agt:- 31/12/2022					
Date of Commencement:- 31/12/2022					
Date of completion:- 30/12/2023					
Abstract of cost					
Item No. (101) Earth work in excavation for structure - upto 3m depth - vide TMB P/6 @ RS 334.58					575.77 M ³ RS 192641.00
Item No. (2/101) Earth work in excavation for - 3m to 6m depth -					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Q. RS 72848.80				RS 1760027.00
Item No. <u>14</u> Providing				
weepholes in brick masonry -				
vide MB 790 P/34				156.0000
Q. RS 127.81				RS 19938.00
				RS 22053114.00
Add GST + L.C. 13%				RS 2866905.00
S.F.				RS 75051.00
				RS 24995070.00
Less as per act 16.25% (-)				RS 4061699.00
				RS 20933371.00
Deduct P. Payment (-)				RS 17419625.00
				RS 3513746.00
At 02/09/23 J.E.				
At 05/09/23 PE				
C.P.				
09/09/23				