

MMGSY ग्रन्थ Const. of Road from -
Gomg to Deodargya rd

Schedule XLV-Form No. 134

Agreement NO-247/5BD/MMGSY-21-22

Agency:- A.Jaykr. Mandal DIVISION

Const. Cost - 28024992/-

ARARIA

Maint. Cost - 4586222/-

SUB-DIVISION

Total - 32610714/-

ARARIA

MEASUREMENT BOOK

Date of Commence:- 11-02-2022

Date of Completion:- 10-02-2023

2639

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Pk & flying benchmark					
4.00 km			Pg No. - (20)		
			@ Rs 2686.58/km		B 144246.00
(2) Cleaning & grubbing road land					
1.40 km			Pg No. - (22)		
			@ Rs 52970.23/km		B 74158.00
(3) Const ⁿ of embankment					
for 100m lead					
188.847 m ³			Pg No. - (31)		
			@ Rs 190.57/m ³		B 35989.00
(4) Const ⁿ of embankment					
for 100m lead					
6395.770 m ³			Pg No. - (31)		
			@ Rs 149.08/m ³		B 953481.00
(5) Const ⁿ of subgrade & E/Shoulder					
10276.00 m ²			Pg No. - (21)		
702.00 m ²			Pg No. - (24)		
1067.330 m ²			Pg No. - (27)		
12045.33 m ²					
			@ Rs 192.25/m ²		B 2315715.00
(6/15) Const ⁿ of GSB gr-I					
2910.00 m ²			Pg No. - (21)		
268.120 m ²			Pg No. - (24)		
3178.120 m ²					
			@ Rs 147.52/m ²		B 1003196.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) P/V PCC M20 (1:2.5:5) as leveling					
Course in found "do do all" Complete					
9.180 m ²			Pg No - (20)		
@ B 6420 = 21/m ²				B	58938.00
(29) P/V PCC M20 in Substructure					
71.420 m ²			Pg No - (21)		
@ B 6801 = 56/m ²				B	485769.00
(30) P/V layup R.C pipe NP-3 pipe					
15.000			Pg No - (21)		
@ B 3404 = 675/m ²				B	51070.00
(31) Painting on Perpet well two					
Coats incl. primer					
41.280			Pg No - (37)		
20.640 m ²					
@ B 100 = 76/m ²				B	4159.00
					B 25294728.00
Add G.S.T. + L.Cess @ 13/4%				B	3288315.00
Add Seng. fee (-)				B	365127.00
					B 28948170.00
Less @ 3.45% below (-)				B	998712.00
					B 27949458.00
Less prev. amount (-)				B	14149516.00
					B 13799942.00
(31/01/23)					
30/8/23					
27/2					
Work has been completed as per					
Specification & direction					
Continuation					
30/8/23					
J.F.					